

#### **4.4.7. Ejecución de proyectos de inversión**







PROYECTO DE INVERSIÓN 2014

Secciones : 80, 31, 21, 19, 18, 17, 16, 14, 13, 12, 11, 06, 05, 04, 03, 02, 01

CÓDIGO PROYECTO	COSTE TOTAL ACTUAL	EJER. INI.	EJER. FIN	INVERSIÓN REALIZADA 1 ENERO	INVERSIÓN REALIZADA EJER	ANUALIDADES PENDIENTES			
						2015	2016	2017	>= 2018
Resultado global	1.502.288.317,72			1.214.205.341,16	111.310.288,45	83.474.589,17	60.706.492,85	31.041.633,19	1.549.972,90
2003/000106	MONASTERIO DE CORNEL	1.033.665,77	2.007	2.015	61.079,82	29.551,70	943.034,25		
2004/000063	Campañas sanitarias	7.160.430,27	2.004	2.014	6.933.982,03	226.448,24			
2004/000064	Dotación Laboratorio	1.290.742,33	2.004	2.014	1.221.103,22	69.639,11			
2004/000130	Estación de autobuse	2.582.974,76	2.004	2.014	2.576.924,76	6.050,00			
2004/000160	Control calidad de a	245.376,89	2.004	2.014	233.600,33	11.776,56			
2004/000161	Acuario especies del	359.771,33	2.004	2.014	342.372,38	17.398,95			
2004/000163	Cultivo experimental	950.971,38	2.004	2.014	920.678,60	30.292,78			
2004/000165	Seguimiento de prade	243.457,91	2.004	2.014	224.267,75	19.190,16			
2004/000166	Investigación de cal	537.112,53	2.004	2.014	464.594,33	72.518,20			
2004/000169	Vigilancia de aguas	776.408,91	2.004	2.014	750.768,69	25.640,22			
2004/000183	Saneamiento Bajo Nal	1.495.869,39	2.004	2.014	1.460.885,73	34.983,66			
2004/000185	Colector interceptor	342.104,33	2.004	2.014	342.069,57	34,76			
2004/000191	Abastecimiento Nava-	56.481,45	2.004	2.014	56.402,13	79,32			
2004/000201	Saneamiento de Llame	44.499,42	2.004	2.014	43.641,31	858,11			
2004/000220	EDAR de Ribadesella	2.446.378,00	2.004	2.014	2.441.635,24	4.742,76			
2004/000227	Saneamiento y depur.	11.449.660,53	2.004	2.014	11.449.171,05	489,48			
2004/000231	Saneamiento de Cudil	2.918.227,31	2.004	2.014	2.917.958,27	269,04			
2004/000233	Conexión Bajo Nalón-	2.897.363,05	2.004	2.014	2.859.250,36	38.112,69			
2004/000236	Colector interceptor	8.385.886,54	2.004	2.014	8.362.487,55	23.398,99			
2004/000251	Abastecimiento de ag	758.181,26	2.004	2.014	745.304,45	12.876,81			
2004/000256	Abastecim. aguas y s	3.930.381,93	2.004	2.014	3.927.927,72	2.454,21			
2004/000263	Colector del río Tur	7.768.416,92	2.004	2.014	7.765.917,52	2.499,40			
2004/000264	Colector general del	6.187.072,42	2.004	2.014	6.146.928,63	40.143,79			
2004/000267	Colector del río San	10.568.848,64	2.004	2.014	10.539.729,33	29.119,31			
2004/000286	Equipamiento Serv. P	218.481,71	2.004	2.014	171.370,52	47.111,19			



CÓDIGO PROYECTO	COSTE TOTAL ACTUAL	EJER. INI.	EJER. FIN	INVERSIÓN REALIZADA 1 ENERO	INVERSIÓN REALIZADA EJER	ANUALIDADES PENDIENTES				
						2015	2016	2017	>= 2018	
2004/000392	Acondicionam.Cª Cara	1.101.998,14	2.004	2.015	1.082.032,39		19.965,75			
2004/000397	Cª AS-27 S.Eulalia d	228.609,07	2.004	2.015	222.931,03		5.678,04			
2004/000409	Expropiac.Cª Pola Le	1.940.790,96	2.004	2.014	1.940.686,30	104,66				
2004/000413	Acondic.Cª AS-22 Veg	909.426,80	2.004	2.016	722.515,98			186.910,82		
2004/000488	RENOVACIÓN BOMBA DEP	54.902,01	2.004	2.015	4.592,68		50.309,33			
2004/000541	Exprop. AS-310 Tr.:	327.667,05	2.004	2.016	240.527,77			87.139,28		
2004/000545	Acondic. de la Cª Ni	3.070.769,15	2.004	2.015	3.050.769,15		20.000,00			
2004/000549	Cª Cortina-Cadavedo	10.867.568,77	2.004	2.015	10.683.336,87		184.231,90			
2004/000555	Cª del Carmen - AS-3	4.796.666,73	2.004	2.014	4.791.748,98	4.917,75				
2004/000573	Acondic.Cª LLN-16 Ca	223.858,23	2.004	2.015	105.438,89		118.419,34			
2004/000574	Acondic. Cª AS-317 A	89.315,38	2.004	2.016	73.877,62			15.437,76		
2004/000589	Pintado Marcas Viale	1.741.777,62	2.004	2.014	1.662.351,22	79.426,40				
2004/000590	Pintado Marcas Viale	1.676.437,94	2.004	2.014	1.581.984,80	94.453,14				
2004/000591	Pintado Marcas Viale	1.861.041,29	2.004	2.014	1.841.041,29	20.000,00				
2004/000592	Acond.AS-219 Luarca-	3.818.056,12	2.004	2.015	3.808.056,12		10.000,00			
2004/000595	Acondic.Cª El Puelo	7.411.682,17	2.004	2.016	6.575.715,49		335.020,59	500.946,09		
2004/000599	Conex.Cu.Nalón con R	39.855.934,63	2.004	2.014	36.904.696,55	2.951.238,08				
2004/000605	Nueva Cª de Ribota-E	9.371.200,74	2.004	2.014	9.370.765,38	435,36				
2004/000778	Sistema Infción. Eco	26.078.119,45	2.004	2.019	22.366.267,73	2.199.336,68	628.891,00	240.000,00	240.000,00	403.624,04
2004/000783	Campaña de Promoc.Co	2.086.103,49	2.004	2.015	2.055.243,69	27.608,10	3.251,70			
2004/001003	Equipamiento Ordinar	382.105,42	2.011	2.015	267.053,64	60.970,83	54.080,95			
2004/001015	H.U.C.A.	102.915,82	2.013	2.014	32.856,82	70.059,00				
2004/001017	Hospital San Agustín	341.638,45	2.012	2.014	317.868,00	23.770,45				
2004/001018	Proyectos de investi	83.583,86	2.011	2.014	60.867,57	22.716,29				
2004/001027	Centro de Salud Puer	39.137,68	2.012	2.014	9.928,07	29.209,61				
2004/001047	Intranet Educativa	1.414.034,76	2.011	2.015	1.310.081,86	88.464,90	15.488,00			
2004/001201	Mantenimiento, repar	1.842.644,76	2.004	2.015	768.392,03	656.209,93	418.042,80			
2004/001289	APLICACIONES INFORMÁ	769.676,66	2.004	2.014	698.577,53	71.099,13				
2004/001290	MEJORA Y EQUIPAMIEN	7.164.208,71	2.004	2.014	7.088.369,64	75.839,07				
2004/001326	Duplicac.Cª Lugones-	1.530.242,24	2.004	2.014	1.481.590,35	48.651,89				
2004/001330	Otras licencias	865.862,58	2.004	2.015	821.836,73	42.271,35	1.754,50			
2004/001337	Cª Luanco-Candás. Vt	21.598.238,00	2.005	2.015	21.565.389,04	17.651,23	15.197,73			



CÓDIGO PROYECTO	COSTE TOTAL ACTUAL	EJER. INI.	EJER. FIN	INVERSIÓN REALIZADA 1 ENERO	INVERSIÓN REALIZADA EJER	ANUALIDADES PENDIENTES				
						2015	2016	2017	>= 2018	
2004/001351	Inf.s.patrimonio cult	310.710,04	2.004	2.014	280.532,12	30.177,92				
2004/001401	Barreras Carreteras-	1.636.581,92	2.004	2.014	1.601.553,12	35.028,80				
2004/001487	Plan de Seguridad de	1.035.576,27	2.004	2.015	871.911,87	97.786,44	65.877,96			
2004/001495	Redacción Proyectos	1.369.833,85	2.004	2.014	1.366.264,35	3.569,50				
2004/001496	Deslindes en montes	540.937,12	2.004	2.014	507.884,34	33.052,78				
2004/001649	Coord.en materia de	760.414,33	2.004	2.015	705.133,93	39.455,40	15.825,00			
2004/001657	FONDOS BIBLIOTECA PÚ	6.227.000,96	2.004	2.014	6.007.036,88	219.964,08				
2004/001667	Dirección Arqueológi	247.058,19	2.004	2.014	229.518,72	17.539,47				
2004/001670	FONDOS BIBLIOTECA JO	749.108,89	2.004	2.014	719.309,07	29.799,82				
2004/001792	Liquidaciones año Co	393.791,13	2.004	2.014	376.203,35	17.587,78				
2004/001806	Gastos menores mante	26.021.635,30	2.004	2.014	25.454.391,28	567.244,02				
2004/001830	Hospital Valle del N	41.186,64	2.011	2.014	38.645,64	2.541,00				
2004/001831	Hospital Carmen Seve	227.316,56	2.011	2.014	224.617,83	2.698,73				
2004/001903	DESMONTE EST.TALUD A	179.044,23	2.004	2.014	178.984,70	59,53				
2004/001910	Mobiliario	7.951.117,27	2.004	2.014	7.923.131,31	27.985,96				
2004/001940	EXPROPIACIONES. OBRA	512.448,66	2.004	2.014	507.238,28	5.210,38				
2004/002028	Saneamiento de Pumar	7.981.942,82	2.004	2.014	7.980.296,32	1.646,50				
2004/002029	Saneamiento. Río Cer	620.789,53	2.004	2.014	620.705,44	84,09				
2004/002034	Repar. y adec instal	2.270.146,69	2.004	2.014	2.255.636,89	14.509,80				
2004/002109	Señalización Piscico	450.996,77	2.004	2.014	429.342,57	21.654,20				
2004/002190	AS-112 CORIGOS-CABAÑ	38.063.041,58	2.004	2.016	28.376.964,08	7.870.777,09	146.147,41	1.669.153,00		
2004/002231	Obras menores de los	3.926.480,49	2.004	2.014	3.863.791,46	62.689,03				
2004/002283	Acond.Marg.Cuen.Care	83.711,75	2.004	2.014	82.598,55	1.113,20				
2004/002360	PROCEDIMIENTOS EXPRO	3.841.041,84	2.004	2.014	3.840.724,50	317,34				
2004/002389	Colect.-Interc.R.Pil	5.638.309,68	2.004	2.014	5.638.284,77	24,91				
2004/002439	Mejora infraest y eq	584.285,35	2.004	2.014	569.478,36	14.806,99				
2004/002473	Acondicionamiento de	487.118,47	2.004	2.014	484.943,63	2.174,84				
2004/002488	Seguridad y salud ob	271.929,59	2.004	2.014	264.669,59	7.260,00				
2004/002548	ACOND. LE-1 POLA LEN	3.969.388,20	2.004	2.016	3.847.362,85			122.025,35		
2004/002649	Me.j infra. y equip.	538.778,58	2.004	2.014	529.219,58	9.559,00				
2004/002653	Trabajo de mejora en	76.364,91	2.004	2.014	71.295,01	5.069,90				
2004/002676	ACOND.AS-255 VILLAVI	11.852.219,88	2.004	2.016	11.558.771,52		193.448,36	100.000,00		



CÓDIGO PROYECTO	COSTE TOTAL ACTUAL	EJER. INI.	EJER. FIN	INVERSIÓN REALIZADA 1 ENERO	INVERSIÓN REALIZADA EJER	ANUALIDADES PENDIENTES				
						2015	2016	2017	>= 2018	
2004/002677	ACOND.AS-255 CABRANE	14.716.336,73	2.004	2.015	14.489.762,85	30.346,11	196.227,77			
2004/002740	Saneamiento y Depura	13.384.990,75	2.004	2.016	10.715.810,28	2.457.780,62	175.000,00	36.399,85		
2004/002750	REF.FIRME MEJOR.CRTA	2.088.955,42	2.004	2.015	2.074.043,66		14.911,76			
2004/002751	Acondicionamiento SI	4.339.583,91	2.006	2.014	4.300.772,15	38.811,76				
2004/002758	Defensa contra plaga	131.252,84	2.004	2.014	55.791,92	75.460,92				
2004/002792	ACOND.AS-21 VEGADEO-	10.615.593,83	2.004	2.014	10.603.601,26	11.992,57				
2004/002798	Mantenim.Instalac.Pi	16.950,69	2.004	2.014	11.690,48	5.260,21				
2004/002876	Mej. infraest. y equ	879.859,42	2.004	2.014	812.186,34	67.673,08				
2004/002947	SOTERRAMIENTO LÍNEAS	82.298.362,28	2.004	2.017	37.883.478,67	9.834.313,30	13.080.485,21	9.444.522,50	12.055.562,60	
2004/002962	Plan prevención cont	668.141,04	2.004	2.014	646.469,94	21.671,10				
2004/002999	Censo Rebeco.Reserv.	65.101,36	2.004	2.014	46.951,36	18.150,00				
2004/003001	Evol.Sarna.Rebeco,Ve	40.344,24	2.004	2.014	23.394,24	16.950,00				
2004/003016	Mej. infraest. y equ	537.220,18	2.004	2.014	486.490,93	50.729,25				
2004/003017	Mej infra y equip Co	1.109.796,57	2.004	2.014	1.101.856,55	7.940,02				
2004/003018	AUTOVIA MINERA,ENLAC	11.654.739,18	2.004	2.014	11.650.866,33	3.872,85				
2004/003089	Enlace de Villaperez	5.652.005,58	2.004	2.014	5.650.383,88	1.621,70				
2004/003094	Edificación 15+2 VPP	111.337,79	2.004	2.014	107.354,01	3.983,78				
2004/003176	E.D.A.R DE LUARCA	9.690.740,76	2.005	2.016	9.476.891,40	112.896,41	88.000,00	12.952,95		
2004/003184	E.D.A.R. DE NAVIA Y	922.881,48	2.005	2.016	831.768,48		90.000,00	1.113,00		
2004/003189	FM-DUPL.Cª RIAÑO-SAM	38.346.583,33	2.004	2.016	38.038.711,37		207.871,96	100.000,00		
2004/003192	Centro de Salud Avil	26.750,00	2.013	2.014	26.022,00	728,00				
2004/003206	Centro de Salud de L	3.390,96	2.014	2.014		3.390,96				
2004/003209	Mej infra y equip Co	209.288,20	2.004	2.014	186.312,72	22.975,48				
2004/003244	Seguimiento de Áreas	108.506,66	2.004	2.014	104.506,66	4.000,00				
2004/003258	Accto.Ctra.AS-227,Tr	20.059.936,58	2.004	2.016	19.425.508,85		11.924,47	622.503,26		
2004/003268	Accto.Ctra.AS-227,Tr	212.568,40	2.005	2.014	142.690,90	69.877,50				
2004/003341	RENOVACION ABAST.AGU	139.358,73	2.004	2.014	138.761,63	597,10				
2004/003345	ESTACION BOMBEO LA B	260.653,48	2.005	2.014	245.253,21	15.400,27				
2004/003378	Nueva Conex.Infraest	33.559.843,67	2.004	2.014	33.559.772,91	70,76				
2004/003440	Mej. infra. y equip.	110.313,79	2.004	2.014	105.957,79	4.356,00				
2004/003491	Proyecto accesos a R	466.068,58	2.005	2.016	417.192,88			48.875,70		
2004/003593	Equipamiento y util	24.116,38	2.004	2.014	14.478,32	9.638,06				



CÓDIGO PROYECTO	COSTE TOTAL ACTUAL	EJER. INI.	EJER. FIN	INVERSIÓN REALIZADA 1 ENERO	INVERSIÓN REALIZADA EJER	ANUALIDADES PENDIENTES			
						2015	2016	2017	>= 2018
2004/003687	Accto.Ctra.AS-213 C.	831.779,08	2.004	2.014	831.687,79	91,29			
2004/003696	Limpieza y Accto.Cap	21.689,56	2.004	2.014	16.927,00	4.762,56			
2004/003823	Mej. infra. y equip.	607.949,72	2.004	2.014	541.349,48	66.600,24			
2005/000002	Proyecto ÉDESIS	3.111.789,34	2.011	2.014	3.050.957,12	60.832,22			
2005/000086	Infraestructura de t	1.233.353,92	2.006	2.015	1.178.269,53	12.084,39	43.000,00		
2005/000096	Construcción de Capt	5.307,06	2.012	2.014	586,85	4.720,21			
2005/000174	Construcc.Estac. de	4.927.892,28	2.006	2.014	4.927.782,64	109,64			
2005/000195	Equip. de instalac.	24.979,63	2.010	2.014	23.363,71	1.615,92			
2005/000264	Inventario de Bienes	765.211,04	2.006	2.015	720.211,04		45.000,00		
2005/000402	Variante de Salas	2.917.497,33	2.005	2.014	2.194.850,79	722.646,54			
2005/000403	Carretera Alto de l	5.374.167,56	2.005	2.016	5.292.435,97		26.846,10	54.885,49	
2005/000404	Carretera de Bayas C	1.405.652,05	2.006	2.016	1.331.789,12			73.862,93	
2005/000408	FM-CONEX.Y-BIMENES F	51.821.527,88	2.005	2.014	51.819.415,90	2.111,98			
2005/000420	Mejoras en el telesi	69.292,29	2.006	2.014	63.302,79	5.989,50			
2005/000473	Estudios de espacios	218.302,02	2.008	2.014	195.934,46	22.367,56			
2005/000476	Acceso a Parque Empr	31.411.699,22	2.006	2.016	7.053.431,37	1.046.717,27	4.242.046,44	19.069.504,14	
2005/000479	Reparac.Cª de Merodi	891.792,37	2.006	2.016	865.600,86	926,00		25.265,51	
2005/000489	ZAL de LLanera	477.270,93	2.005	2.014	447.666,20	29.604,73			
2005/000493	Abastec.y Saneam. de	3.170.007,45	2.005	2.014	3.094.663,07	75.344,38			
2005/000533	ACOND.AS-22 VEGADEO-	14.191.239,87	2.005	2.016	13.191.430,87			999.809,00	
2005/000580	VÍA SERVIC.AS-18 ENL	236.132,31	2.005	2.014	235.074,22	1.058,09			
2005/000581	DUPL.CALZ.AS-18 TR:V	1.605.788,95	2.005	2.014	1.582.881,89	22.907,06			
2005/000582	DUPL.CALZ.AS-18 TR:V	1.307.191,44	2.005	2.014	921.525,51	385.665,93			
2005/000583	DUPL.CALZ.AS-18 TR:O	2.774.494,69	2.005	2.014	2.427.551,86	346.942,83			
2005/000589	COORD.S.Y SALUD OBRA	665.110,32	2.005	2.014	664.413,84	696,48			
2005/000610	CP. de Caldueño-Meré	1.951.639,86	2.005	2.014	1.949.654,54	1.985,32			
2005/000637	Instalac. técnicas p	483.754,77	2.005	2.014	470.484,36	13.270,41			
2005/000639	Instalac.técnicas ce	358.578,72	2.005	2.014	352.790,27	5.788,45			
2005/000641	Mobiliario centros T	1.124.289,02	2.005	2.014	1.110.124,21	14.164,81			
2005/000643	Mobiliario centros d	1.183.282,26	2.005	2.014	1.169.487,30	13.794,96			
2005/000668	Equipamiento general	146.109,23	2.011	2.014	86.109,23	60.000,00			
2005/000676	Prevención de incend	845.965,89	2.005	2.014	844.447,88	1.518,01			



CÓDIGO PROYECTO	COSTE TOTAL ACTUAL	EJER. INI.	EJER. FIN	INVERSIÓN REALIZADA 1 ENERO	INVERSIÓN REALIZADA EJER	ANUALIDADES PENDIENTES			
						2015	2016	2017	>= 2018
2005/000716	Repar.Ctra. PO-2 Tr:	7.881.226,42	2.005	2.014	7.879.683,67	1.542,75			
2005/000773	Centro de Salud en S	3.004,43	2.014	2.014		3.004,43			
2005/000814	Centro de Salud en P	11.849,53	2.014	2.014		11.849,53			
2005/000815	Centro de Salud en L	35.383,43	2.013	2.014	7.644,78	27.738,65			
2005/000816	Centro de Salud en R	17.375,27	2.014	2.014		17.375,27			
2005/000974	Acond.Ctra. SE-1.Sta	7.011.825,39	2.005	2.016	6.687.726,19		184.099,20	140.000,00	
2005/000975	Reforma y adapta. ce	1.616.910,12	2.005	2.014	1.515.921,49	100.988,63			
2005/001059	Ensan. y Mejor. AS-3	619.671,33	2.005	2.015	609.102,35		10.568,98		
2005/001061	APLICACIONES INFORMÁ	560.148,00	2.005	2.014	512.648,00	47.500,00			
2005/001110	IES La Corredoria. O	727.150,72	2.011	2.014	629.906,30	97.244,42			
2005/001285	Elabor. y Diseño Pro	31.707,66	2.005	2.014	21.707,66	10.000,00			
2005/001308	CP EE Castiello de B	786.964,19	2.013	2.015	78.932,17		708.032,02		
2005/001333	Instalac. técnicas c	309.760,52	2.005	2.014	299.850,19	9.910,33			
2005/001334	Mobiliario centros i	569.255,86	2.005	2.014	534.817,00	34.438,86			
2005/001394	Rem.En.Montico A-8 y	12.539.662,16	2.005	2.016	12.348.860,34		78.182,81	112.619,01	
2005/001400	Senda Costera.Playa	1.010.642,35	2.005	2.014	998.599,37	12.042,98			
2005/001425	Selvicultura prevent	274.422,04	2.006	2.014	263.557,28	10.864,76			
2005/001477	Obras menores de los	1.892.649,95	2.005	2.014	1.877.201,82	15.448,13			
2005/001482	Consultorio Médico L	2.452,08	2.013	2.014	2.269,96	182,12			
2005/001509	Consultorio Local Pe	6.050,00	2.014	2.014		6.050,00			
2005/001559	Trabajos actualizaci	1.218.748,75	2.005	2.014	1.148.748,75	70.000,00			
2005/001627	Equipos técnicos par	479.693,79	2.011	2.014	144.536,93	335.156,86			
2005/001707	Saneamiento y Depura	2.256.311,66	2.005	2.014	2.256.216,74	94,92			
2005/001708	EDAR del Río Esqueir	4.458.470,81	2.005	2.016	4.345.140,34	29.749,32		83.581,15	
2005/001738	Equipamiento Centro	97.825,65	2.005	2.014	97.420,30	405,35			
2005/001761	Laboratorio de Salud	29.297,53	2.011	2.014	22.864,06	6.433,47			
2005/001762	Rehab. 1 VPP Fuente	13.557,40	2.005	2.014	12.569,38	988,02			
2005/001801	Equipos informáticos	74.965,09	2.014	2.014		74.965,09			
2005/001816	Vrte.Cª As-332, Vill	1.351.515,43	2.006	2.016	1.216.780,23			134.735,20	
2005/001849	Centro de Salud de L	90.978,40	2.013	2.014	89.006,04	1.972,36			
2005/001879	Mejora infraestructu	12.737,43	2.005	2.014	9.688,23	3.049,20			
2005/001891	Acondicio.AS-230,Tr:	17.584.769,52	2.006	2.015	16.473.834,11	945.702,07	165.233,34		





CÓDIGO PROYECTO	COSTE TOTAL ACTUAL	EJER. INI.	EJER. FIN	INVERSIÓN REALIZADA 1 ENERO	INVERSIÓN REALIZADA EJER	ANUALIDADES PENDIENTES			
						2015	2016	2017	>= 2018
2005/001902	Centro de Salud de G	25.675,00	2.011	2.014	22.250,70	3.424,30			
2005/001909	Reparación Pantalán	92.604,47	2.005	2.014	87.957,59	4.646,88			
2005/001928	Aparcamiento en Muñi	4.072.679,13	2.006	2.014	4.072.423,16	255,97			
2005/001947	Acondicionamientos P	19.219,80	2.005	2.014	13.920,00	5.299,80			
2005/002058	Ctra. Rioseco - Camp	683.018,23	2.005	2.014	682.793,02	225,21			
2005/002083	Est.Tec.Vib.Pasar.co	10.731,40	2.005	2.014	6.206,00	4.525,40			
2005/002099	Centro de Salud de M	3.661,35	2.013	2.014	3.590,07	71,28			
2005/002123	Reparaciones Puerto	401.893,83	2.005	2.014	397.053,83	4.840,00			
2006/000058	CP Lugo de Llanera -	8.349,00	2.014	2.014		8.349,00			
2006/000063	CP Dolores Medio	479.240,24	2.012	2.015	204.383,58	70.736,70	204.119,96		
2006/000077	Centro precintaje y	24.594,44	2.014	2.014		24.594,44			
2006/000090	Proyectos y estudios	339.686,34	2.006	2.014	312.868,53	26.817,81			
2006/000095	Campaña saneamiento	45.577.056,23	2.006	2.015	38.377.056,85	3.499.999,79	3.699.999,59		
2006/000122	Apoyo concentración	14.454,14	2.007	2.014	10.283,78	4.170,36			
2006/000152	Revisión extraordina	784.971,54	2.006	2.015	394.040,79	367.567,39	23.363,36		
2006/000173	Cumplimiento de obli	1.152.354,91	2.006	2.016	966.619,91		99.825,00	85.910,00	
2006/000237	Fondos documentales	321.700,00	2.006	2.014	315.000,00	6.700,00			
2006/000261	Aplicaciones informá	30.650,00	2.006	2.014	29.812,50	837,50			
2006/000262	Dotación de medios t	57.450,00	2.006	2.014	54.937,50	2.512,50			
2006/000263	Equipamiento de la C	646.950,00	2.006	2.014	644.437,50	2.512,50			
2006/000267	Saneam. Valle de San	16.359.631,34	2.006	2.016	16.041.791,51		230.000,00	87.839,83	
2006/000275	Acond. MO-1Santa Eul	2.013.233,82	2.006	2.014	2.001.161,86	12.071,96			
2006/000278	Acondicionamiento Cª	1.444.301,32	2.007	2.016	1.423.634,91	1.082,13		19.584,28	
2006/000284	Ac.RI-2 Vega Grandie	2.070.604,88	2.006	2.016	2.061.681,44			8.923,44	
2006/000289	Accesos a Soto de Ri	8.902.093,44	2.007	2.016	8.837.852,65			64.240,79	
2006/000298	Mejora y equipamient	9.598.479,50	2.006	2.014	9.562.229,50	36.250,00			
2006/000300	Travesía de Arbón (	2.786.034,81	2.007	2.015	2.781.041,19		4.993,62		
2006/000306	Ac.S.M.Luñá-Briefes	8.167.792,50	2.006	2.014	8.163.536,98	4.255,52			
2006/000346	Acceso al aparcamien	265.936,70	2.006	2.015	261.349,79	133,93	4.452,98		
2006/000381	Saneamiento de Peñau	4.390.139,59	2.006	2.014	4.385.288,27	4.851,32			
2006/000382	Sato.y Depuración Nú	2.728.738,64	2.006	2.014	2.726.065,96	2.672,68			
2006/000389	Acond.Gral. AS-28,G.	12.867.323,74	2.006	2.016	12.643.369,21			223.954,53	



CÓDIGO PROYECTO	COSTE TOTAL ACTUAL	EJER. INI.	EJER. FIN	INVERSIÓN REALIZADA 1 ENERO	INVERSIÓN REALIZADA EJER	ANUALIDADES PENDIENTES				
						2015	2016	2017	>= 2018	
2006/000416	Cultivo y gestión er	278.463,85	2.006	2.015	212.046,63	37.417,22	29.000,00			
2006/000483	Senda Cicloturista M	36.830,60	2.006	2.014	36.463,00	367,60				
2006/000505	Senda Verde Bárcena-	1.338.229,35	2.006	2.014	1.337.978,17	251,18				
2006/000524	Mejoras en las Inst	1.140.925,42	2.006	2.014	1.136.529,82	4.395,60				
2006/000552	Reparaciones Puerto	1.115.135,12	2.006	2.014	1.107.572,62	7.562,50				
2006/000568	Consultorio Médico d	10.777,66	2.013	2.014	3.090,41	7.687,25				
2006/000569	Reparac.Cª IA-I Call	507.693,45	2.006	2.014	476.465,98	31.227,47				
2006/000595	Colect.R.Nora.Tramo:	727.677,37	2.006	2.016	151.590,30	110.960,39	380.000,00	85.126,68		
2006/000604	17 VPP en Belmonte d	1.328.410,87	2.006	2.014	1.328.046,00	364,87				
2006/000605	Consultorio Local Sa	14.656,11	2.011	2.014	4.480,34	10.175,77				
2006/000609	Acondic. AS-254, Inf	289.939,95	2.006	2.014	240.941,00	48.998,95				
2006/000612	Const.Acer.y Drenaje	602.420,11	2.006	2.014	600.108,59	2.311,52				
2006/000652	Consultorio Local Vi	1.500,00	2.014	2.014		1.500,00				
2006/000681	Mej.infraestr.Cofrad	66.697,83	2.006	2.014	39.681,49	27.016,34				
2006/000699	CP Alfonso Camín	355.675,58	2.013	2.015	24.563,00	28.438,45	302.674,13			
2006/000717	Reparaciones Puerto	398.483,92	2.006	2.014	397.070,64	1.413,28				
2006/000759	Reparaciones Puerto	854.079,93	2.006	2.014	850.510,43	3.569,50				
2006/001014	Acond.Ctra.CU-4, Art	3.205.136,93	2.006	2.015	3.049.677,32		155.459,61			
2006/001077	Saneamiento y depura	6.863.646,44	2.006	2.015	6.700.884,81	117.761,63	45.000,00			
2006/001115	Reparac. Carretera C	1.891.222,78	2.007	2.016	1.885.328,03			5.894,75		
2006/001186	Repar.Ctra.CP-2, Vil	522.201,14	2.006	2.016	499.569,70	215,09		22.416,35		
2006/001216	Ampliación del Museo	21.341.674,01	2.007	2.014	20.762.302,37	579.371,64				
2006/001230	Reparación vías funi	335.310,17	2.006	2.014	40.134,23	295.175,94				
2006/001274	Infiltración agua ma	2.387.616,72	2.006	2.016	2.379.116,72	329,88		8.170,12		
2006/001281	Control de calidad d	1.013.830,30	2.007	2.014	981.105,89	32.724,41				
2006/001424	Consultorio Médico V	7.290,82	2.014	2.014		7.290,82				
2006/001459	Complejo automovilis	8.581.099,05	2.006	2.015	7.531.600,85	706.772,35	342.725,85			
2006/001473	Consultorio Periféri	3.400,51	2.013	2.014	3.327,50	73,01				
2006/001498	Conex.Saneam.P.Ind.S	953.613,19	2.007	2.016	796.505,06	284,19	143.938,35	12.885,59		
2006/001550	Reparaciones Puerto	82.831,14	2.006	2.014	80.774,14	2.057,00				
2006/001664	IES Jovellanos	198.790,16	2.011	2.014	182.592,93	16.197,23				
2006/001700	CP Cabueñes	112.957,83	2.014	2.014		112.957,83				



CÓDIGO PROYECTO	COSTE TOTAL ACTUAL	EJER. INI.	EJER. FIN	INVERSIÓN REALIZADA 1 ENERO	INVERSIÓN REALIZADA EJER	ANUALIDADES PENDIENTES			
						2015	2016	2017	>= 2018
2006/001701	Consultorio Periféri	11.730,36	2.013	2.014	11.074,27	656,09			
2006/001778	Centro de Salud de E	36.624,27	2.013	2.014	31.912,43	4.711,84			
2006/001801	Centro de Salud de L	15.474,53	2.014	2.014		15.474,53			
2006/001803	Consultorio Médico d	6.658,33	2.014	2.014		6.658,33			
2006/001841	CIF Sect. de Indust	71.995,00	2.014	2.014		71.995,00			
2006/001869	Reparaciones Puerto	406.942,70	2.006	2.014	399.579,85	7.362,85			
2006/001874	Centro de Salud de I	9.332,57	2.013	2.014	8.750,72	581,85			
2006/001876	Centro de Salud de D	16.710,10	2.013	2.014	16.411,71	298,39			
2007/000019	Centro Salud La Corr	18.357,95	2.011	2.014	13.708,06	4.649,89			
2007/000029	Programa Fondo Europ	3.046.973,61	2.007	2.015	2.323.890,30	370.659,82	352.423,49		
2007/000090	FM (2006-2012)Enlace	35.463.456,01	2.008	2.016	35.020.201,16	129.511,15	25.000,00	288.743,70	
2007/000091	FM (2006-2012) - Car	15.018.796,88	2.008	2.016	14.278.789,35	600.556,52		139.451,01	
2007/000093	FM-Cª Laviana-Cabaña	54.257,65	2.014	2.014		54.257,65			
2007/000263	IES Calderón de la B	1.620.086,51	2.011	2.014	1.619.827,91	258,60			
2007/000264	IES Rey Pelayo	5.015,50	2.014	2.014		5.015,50			
2007/000265	IES Cangas del Narc	51.599,24	2.014	2.014		51.599,24			
2007/000288	Dragado en el puerto	268.456,73	2.007	2.014	256.368,83	12.087,90			
2007/000345	AC.MU-2 MUROS A S.ES	3.303.882,28	2.007	2.016	3.096.894,50		102.430,28	104.557,50	
2007/000354	AMPL.ACERAS Cª AS-21	414.686,49	2.007	2.014	414.646,99	39,50			
2007/000456	Reparaciones Puerto	672.818,04	2.007	2.014	671.184,54	1.633,50			
2007/000469	C.P. Gera-Berdules	816.604,09	2.007	2.014	768.205,30	48.398,79			
2007/000559	Colector Interceptor	2.509.562,08	2.007	2.016	2.466.787,02			42.775,06	
2007/000599	CP Santiago Apostol	61.950,79	2.013	2.014	48.521,00	13.429,79			
2007/000626	Mej.infraest. y equi	1.753.327,34	2.007	2.015	715.534,20	518.858,78	518.934,36		
2007/000653	Repar.Ctra.AS-334, T	1.722.309,68	2.007	2.015	1.667.229,54		55.080,14		
2007/000705	Señalización Vertica	927.175,83	2.007	2.014	812.709,19	114.466,64			
2007/000709	Señalización Vertica	924.752,83	2.007	2.014	852.762,82	71.990,01			
2007/000710	Señalización Vertica	1.003.542,13	2.007	2.014	929.133,14	74.408,99			
2007/000758	Acond.Ctra. AS-39,Co	2.371.597,27	2.008	2.016	2.306.879,50			64.717,77	
2007/000775	Optimización engorde	140.330,08	2.008	2.014	130.337,01	9.993,07			
2007/000799	Conv. INTECMAR parám	209.475,93	2.009	2.014	170.304,78	39.171,15			
2007/000800	Sist.de informac. li	88.885,20	2.007	2.014	79.599,31	9.285,89			



CÓDIGO PROYECTO	COSTE TOTAL ACTUAL	EJER. INI.	EJER. FIN	INVERSIÓN REALIZADA 1 ENERO	INVERSIÓN REALIZADA EJER	ANUALIDADES PENDIENTES			
						2015	2016	2017	>= 2018
2007/000804	3.205,57	2.013	2.014	3.085,50	120,07				
2007/000840	40.108,99	2.013	2.014	37.834,35	2.274,64				
2007/000856	89.795,61	2.007	2.014	87.980,61	1.815,00				
2007/000872	10.938,00	2.013	2.014	1.565,74	9.372,26				
2007/000916	29.250.589,51	2.007	2.014	29.220.578,93	30.010,58				
2007/000922	8.102.489,37	2.007	2.014	8.061.252,95	41.236,42				
2007/000939	83.713,32	2.007	2.014	82.136,02	1.577,30				
2007/000996	142.248,69	2.007	2.014	134.141,69	8.107,00				
2007/001021	483.190,84	2.007	2.014	476.414,84	6.776,00				
2007/001091	5.740,80	2.013	2.014	5.566,00	174,80				
2007/001095	103.607,63	2.007	2.014	101.895,48	1.712,15				
2007/001103	334.486,44	2.011	2.014	332.491,24	1.995,20				
2007/001204	982.995,24	2.007	2.016	942.208,58	29.005,29		11.781,37		
2007/001271	10.511,30	2.013	2.014	10.323,60	187,70				
2007/001287	4.236,71	2.013	2.014	2.451,96	1.784,75				
2008/000049	3.999.576,50	2.014	2.017		9.865,50	316.853,00	2.000.000,00	1.672.858,00	
2008/000058	55.539,56	2.009	2.014	44.839,56	10.700,00				
2008/000115	2.595.900,82	2.010	2.016	2.353.035,80	1.748,28	39.413,45	201.703,29		
2008/000128	379.555,65	2.013	2.014	5.929,00	373.626,65				
2008/000140	2.245.098,21	2.009	2.015	2.185.075,69	5.221,15	54.801,37			
2008/000141	2.403.191,44	2.008	2.016	2.242.329,02		60.862,42	100.000,00		
2008/000221	25.162,44	2.008	2.014	16.813,44	8.349,00				
2008/000265	4.489.814,41	2.008	2.016	4.437.747,50	1.366,53		50.700,38		
2008/000267	6.354.874,26	2.008	2.016	6.176.129,55	60.227,68	90.000,00	28.517,03		
2008/000268	9.481.614,50	2.008	2.016	8.956.255,33	38.470,80	376.542,87	110.345,50		
2008/000269	16.025.601,88	2.008	2.014	14.645.346,48	1.380.255,40				
2008/000284	3.690,50	2.014	2.014		3.690,50				
2008/000342	4.592.713,41	2.008	2.014	4.586.275,41	6.438,00				
2008/000369	92.248,97	2.008	2.015	6.053,31	11.756,20	74.439,46			
2008/000454	90.512,83	2.013	2.014	58.115,09	32.397,74				
2008/000537	1.241.635,59	2.008	2.016	1.222.474,87			19.160,72		
2008/000606	646.059,28	2.008	2.014	636.647,76	9.411,52				



CÓDIGO PROYECTO	COSTE TOTAL ACTUAL	EJER. INI.	EJER. FIN	INVERSIÓN REALIZADA 1 ENERO	INVERSIÓN REALIZADA EJER	ANUALIDADES PENDIENTES			
						2015	2016	2017	>= 2018
2008/000736	Actuac.Manten.en el	209.422,78	2.008	2.014	201.920,78	7.502,00			
2008/000781	FM Desdoblam.San M.B	52.284.862,04	2.008	2.014	51.674.660,68	610.201,36			
2008/000782	FM Desdoblam.San M.B	56.113.002,42	2.008	2.016	44.555.718,72	11.182.083,70		375.200,00	
2008/000810	Instalación de siste	28.672,75	2.008	2.014	11.791,25	16.881,50			
2008/000849	Edificación 40 VPP S	2.647.875,72	2.008	2.014	2.643.699,96	4.175,76			
2008/000921	Renovación abastecim	18.185,32	2.008	2.014	18.133,01	52,31			
2008/000923	Saneam., abastec. y	477.886,28	2.008	2.016	471.164,69	1.086,96		5.634,63	
2008/000939	Desarrollo del Área	240.229,39	2.008	2.014	218.691,39	21.538,00			
2008/000969	Obras e inst.tcas. e	153.945,08	2.008	2.014	134.288,82	19.656,26			
2008/001203	Inters.Ctr.AS-219, G	1.208.237,77	2.008	2.015	1.136.396,63	93,72	71.747,42		
2008/001251	Desdob.Ctr.AS-17, Tr	1.727.382,01	2.008	2.014	1.717.431,07	9.950,94			
2008/001267	Centro de Salud de L	25.410,13	2.013	2.014	24.555,88	854,25			
2008/001309	Pasarela Peat.Dárs.I	624.543,54	2.008	2.015	245.552,48		378.991,06		
2008/001368	Consultorio Periféri	32.020,46	2.013	2.014	3.605,80	28.414,66			
2008/001517	Concentración parcel	685.517,89	2.008	2.014	633.664,01	51.853,88			
2008/001578	Material informático	13.493,52	2.009	2.014	11.679,31	1.814,21			
2009/000009	Plan de recuperación	134.937,25	2.009	2.014	97.751,32	37.185,93			
2009/000027	Plan Esp. Suelo no U	154.242,38	2.010	2.015	99.106,08		55.136,30		
2009/000098	MONASTERIO DE BÁRCEN	152.150,16	2.012	2.014	15.333,00	136.817,16			
2009/000129	YACIMIENTOS ARQUEOLÓ	137.458,64	2.013	2.015	14.229,60	113.549,04	9.680,00		
2009/000130	CP Moreda de Aller	2.723.407,58	2.011	2.014	2.602.284,40	121.123,18			
2009/000138	CP Carmen Ruiz-Tilve	2.960.981,87	2.011	2.015	554.963,05	2.480,50	2.403.538,32		
2009/000201	INVESTIG.ARQUEOLÓGIC	322.399,58	2.009	2.014	207.399,99	114.999,59			
2009/000261	Coordinadores securi	444.980,26	2.009	2.015	423.277,10	6.188,16	15.515,00		
2009/000321	Est.Pr.Mej.Instal.Po	238.747,04	2.009	2.014	232.717,61	6.029,43			
2009/000371	Equipos informáticos	20.981,80	2.009	2.014	20.563,74	418,06			
2009/000517	C.P. Brañalonga (Tin	943.048,87	2.009	2.014	293.135,17	649.913,70			
2009/000584	Reforma Centro Salud	4.968,34	2.014	2.014		4.968,34			
2009/000601	VPP PARC. TR-2 EL RI	1.245.293,48	2.009	2.014	1.243.356,31	1.937,17			
2009/001033	Equipos Informáticos	8.440,41	2.009	2.014	8.120,97	319,44			
2009/001146	Edif. VPP Parc. 9 Va	8.616.743,60	2.009	2.016	4.004.581,08	154.539,25	2.683.157,91	1.774.465,36	
2009/001180	Centro de Salud de N	9.444,79	2.013	2.014	2.089,20	7.355,59			



CÓDIGO PROYECTO	COSTE TOTAL ACTUAL	EJER. INI.	EJER. FIN	INVERSIÓN REALIZADA 1 ENERO	INVERSIÓN REALIZADA EJER	ANUALIDADES PENDIENTES				
						2015	2016	2017	>= 2018	
2009/001195	CP Infiesto	4.800,00	2.014	2.014		4.800,00				
2009/001196	CP Melchor Gaspar de	2.098.228,70	2.011	2.014	2.070.784,24	27.444,46				
2009/001234	C.P. Porley-Vallecie	590.797,08	2.009	2.014	134.690,69	456.106,39				
2009/001235	C.P. Figares-Loris	565.738,03	2.009	2.015	54.039,98	38.784,13	472.913,92			
2009/001240	CP Rio Piles	28.373,45	2.014	2.014		28.373,45				
2009/001339	EDIF. 114 VPP LA MAG	5.908.706,06	2.009	2.014	5.875.815,44	32.890,62				
2009/001340	PERI ST-13 Sotrondio	2.484.984,80	2.009	2.014	2.484.700,79	284,01				
2009/001375	ACTUACIONES BARRIADA	67.215,62	2.009	2.014	56.930,62	10.285,00				
2009/001394	Equipos para proceso	19.475,69	2.009	2.014	9.176,69	10.299,00				
2009/001425	Consultorio Periféri	28.699,14	2.013	2.014	27.824,43	874,71				
2009/001454	Consultorio Periféri	782,98	2.014	2.014		782,98				
2009/001473	Centro de Salud de L	2.400,00	2.013	2.014	2.323,20	76,80				
2010/000144	Ref.abastec.a Granda	1.166.347,85	2.014	2.016		2.226,74	691.752,27	472.368,84		
2010/000145	Depósito de Novellan	234.719,80	2.014	2.014		234.719,80				
2010/000269	CPD Respaldo	11.956.481,24	2.010	2.015	6.800.620,40	3.009.000,00	2.146.860,84			
2010/000270	Sistema de informaci	10.156.458,42	2.010	2.016	7.836.926,82	2.281.358,05	32.410,71	5.762,84		
2010/000271	Sistema Información	19.842.192,46	2.011	2.016	11.376.207,27	6.610.713,30	1.844.829,37	10.442,52		
2010/000278	PLAN DEL PRERROMÁNIC	785.216,01	2.010	2.014	630.172,05	155.043,96				
2010/000297	Proyectos de Investi	57.120,21	2.012	2.018	17.120,21	8.000,00	8.000,00	8.000,00	8.000,00	8.000,00
2010/000326	Conv. Nueva Línea Fe	3.500.000,00	2.010	2.018	98.205,28	20.035,83	871.817,50	880.370,50	891.222,03	738.348,86
2010/000331	Campaña Promoción pr	236.363,75	2.010	2.014	162.030,25	74.333,50				
2010/000342	Amp. y ref. Urgencia	20.332,99	2.014	2.014		20.332,99				
2010/000343	Promoción de product	1.546.352,56	2.010	2.014	1.319.157,39	227.195,17				
2010/000373	Desarrollo activos t	4.999.603,28	2.010	2.015	4.661.216,28	238.347,79	100.039,21			
2010/000374	Mantenmto. sistema d	3.902.575,92	2.010	2.015	2.998.911,11	417.735,17	485.929,64			
2010/000452	Sustitución de switc	378.027,89	2.010	2.014	370.307,86	7.720,03				
2010/000453	Sustitución de servi	2.267.579,16	2.010	2.015	1.359.757,46	886.768,91	21.052,79			
2010/000497	Concentrac.parcelari	1.847.637,94	2.010	2.016	78.480,62	208.095,74	800.000,00	761.061,58		
2010/000525	Tratamientos selvico	185.523,42	2.011	2.014	178.956,00	6.567,42				
2010/000600	Plan A - Castrillón.	941.895,93	2.011	2.015	282.996,47	24.121,35	634.778,11			
2010/000609	Esp.Pel.Extinc.:Act.	70.064,80	2.010	2.014	50.417,82	19.646,98				
2010/000652	C.P. Trabada-Valle (	902.207,89	2.010	2.015	88.861,33	54.141,14	759.205,42			



CÓDIGO PROYECTO	COSTE TOTAL ACTUAL	EJER. INI.	EJER. FIN	INVERSIÓN REALIZADA 1 ENERO	INVERSIÓN REALIZADA EJER	ANUALIDADES PENDIENTES				
						2015	2016	2017	>= 2018	
2010/000653	C.P. Monte Argumoso	62.869,08	2.010	2.014	58.515,71	4.353,37				
2010/000654	C.P. Ablanedo-Folgue	95.523,75	2.010	2.014	87.900,75	7.623,00				
2010/000787	Mejora caminos en El	258.028,23	2.010	2.014	29.872,00	228.156,23				
2010/000859	Edif. 34 VPP en Posa	2.192.289,75	2.010	2.015	12.032,86	762.792,55	1.417.464,34			
2010/001058	Portátiles Ordenador	273.737,92	2.010	2.014	272.243,61	1.494,31				
2010/001059	PCs Ordenadores pers	1.197.755,53	2.010	2.014	1.195.559,92	2.195,61				
2010/001079	CP Rio Sella	331.287,71	2.014	2.014		331.287,71				
2010/001096	C.P. Llaneces-La Rub	247.509,66	2.010	2.014	138.086,39	109.423,27				
2010/001097	C.P. Freixe (Taramun	27.619,97	2.010	2.014	21.169,98	6.449,99				
2010/001255	Suministro de impres	276.610,05	2.010	2.014	264.155,57	12.454,48				
2010/001282	H. Carmen S.Ochoa.Am	318.872,55	2.011	2.014	302.662,57	16.209,98				
2010/001296	Consultorio Perif. C	2.021,51	2.013	2.014	1.925,25	96,26				
2011/000049	CP Roces_Colloto	375.058,75	2.013	2.015	25.352,53	13.936,78	335.769,44			
2011/000062	Utillaje LIFE-Urogal	248.068,70	2.011	2.014	214.089,74	33.978,96				
2011/000067	OTRAS INVERSIONES	22.770,05	2.011	2.014	17.082,12	5.687,93				
2011/000097	Gestión vivero fores	690.567,76	2.011	2.015	472.417,34	101.898,86	116.251,56			
2011/000224	Plan de Aforos carre	114.800,08	2.011	2.015	72.990,04	20.643,51	21.166,53			
2011/000385	CP. Valle de Paredes	105.798,38	2.011	2.014	105.464,42	333,96				
2011/000449	Refuerzos en capt. C	11.646,81	2.011	2.014	8.724,66	2.922,15				
2011/000467	Licencias Informátic	827.148,60	2.012	2.014	768.593,40	58.555,20				
2011/000477	C.P. LLaneces- La Uz	337.263,83	2.011	2.015	30.212,43	61.867,05	245.184,35			
2011/000499	Centro de Salud El E	33.479,22	2.011	2.014	32.832,23	646,99				
2011/000548	Estud especies acuát	43.021,00	2.011	2.014	28.721,00	14.300,00				
2012/000006	Expropiaciones, inte	850.226,46	2.012	2.014	517.326,35	332.900,11				
2012/000009	Revisión reglamento.	66.550,00	2.013	2.015	21.961,50	29.947,50	14.641,00			
2012/000024	Conservac. preventiv	108.666,38	2.013	2.014	1.035,19	107.631,19				
2012/000025	Museo Arqueológico d	20.728,03	2.014	2.014		20.728,03				
2012/000030	Seg.y Mant.Tún,HUCA	1.110.010,75	2.012	2.014	670.541,53	439.469,22				
2012/000053	Adquis.Equip.Red Vig	77.766,00	2.013	2.014	18.906,25	58.859,75				
2012/000057	Plan de Residuos del	105.297,06	2.012	2.015	57.688,00	29.724,50	17.884,56			
2012/000059	Perfil Ambiental del	81.610,85	2.012	2.014	68.966,35	12.644,50				
2012/000116	Consultorio Periféri	64.270,36	2.013	2.016	10.425,36	3.025,00	21.910,38	28.909,62		



CÓDIGO PROYECTO	COSTE TOTAL ACTUAL	EJER. INI.	EJER. FIN	INVERSIÓN REALIZADA 1 ENERO	INVERSIÓN REALIZADA EJER	ANUALIDADES PENDIENTES			
						2015	2016	2017	>= 2018
2012/000124	Obras reparación cub	13.908,95	2.013	2.014	7.919,45	5.989,50			
2012/000131	Reparación Draga Nal	331.126,78	2.012	2.014	119.234,22	211.892,56			
2012/000135	INFRAESTRUCTURAS FUE	49.887,51	2.014	2.014		49.887,51			
2012/000210	C.P. Valdedo-Escanla	258.519,11	2.012	2.015	26.824,05	34.792,31	196.902,75		
2012/000244	CP Juan Rodríguez Mu	682.944,57	2.013	2.015	24.087,47	26.926,65	631.930,45		
2012/000252	Seguridad Túneles Re	559.112,71	2.012	2.016	32.063,10	7.075,47	512.898,66	7.075,48	
2012/000264	Mto.S.I.(2012-14). L	2.970.855,71	2.013	2.015	739.318,38	1.741.166,60	490.370,73		
2012/000265	Mto.S.I.(2012-14).Lo	1.636.327,77	2.013	2.015	359.452,83	969.945,21	306.929,73		
2012/000266	Mto.S.I.(2012-14).Lo	499.300,45	2.013	2.015	98.087,52	292.773,53	108.439,40		
2012/000322	Mantenimiento Spiga	172.361,58	2.012	2.016	38.577,47	56.730,31	38.787,60	38.266,20	
2012/000355	CP de Gestoso-Batriv	46.603,98	2.012	2.014	34.944,80	11.659,18			
2012/000366	CP Cereceda-Tamuño (	30.207,32	2.012	2.014	29.788,66	418,66			
2012/000367	CP Comba-Iboyo-Forni	33.006,78	2.012	2.014	14.887,03	18.119,75			
2012/000368	CP Villagrufe-Prada	45.059,67	2.012	2.014	42.130,26	2.929,41			
2012/000389	A SADEI para Estudio	3.200.000,00	2.013	2.015	1.200.000,00	1.000.000,00	1.000.000,00		
2012/000394	Almacenamiento	97.450,77	2.013	2.014	21.615,62	75.835,15			
2012/000413	Plan de Infrastruct	153.367,50	2.013	2.015	46.010,26		107.357,24		
2012/000563	Edificio Instituto A	36.158,74	2.012	2.014	14.801,68	21.357,06			
2013/000007	Registro telemático	105.010,82	2.013	2.014	34.663,29	70.347,53			
2013/000008	Actualización Portal	74.468,10	2.013	2.014	55.121,50	19.346,60			
2013/000018	Instalac. eléctrica	153.618,71	2.013	2.015	800,77	138.863,84	13.954,10		
2013/000025	Caracterización pesc	32.795,20	2.013	2.014	24.519,51	8.275,69			
2013/000028	Constr.depósito exti	127.119,89	2.013	2.014	50.000,00	77.119,89			
2013/000029	Tratam.selvícolas en	45.445,75	2.013	2.014	3.152,92	42.292,83			
2013/000030	Repoblación forestal	59.194,34	2.013	2.014	22.594,86	36.599,48			
2013/000032	Obras forestales en	155.993,27	2.013	2.014	50.000,00	105.993,27			
2013/000034	Mej.selv.frondosas e	113.757,15	2.013	2.014	39.999,99	73.757,16			
2013/000036	Actuaciones ganadera	34.434,06	2.013	2.014	20.000,00	14.434,06			
2013/000041	Trabj.forest.montes	145.252,00	2.013	2.014	34.097,31	111.154,69			
2013/000043	Mejoras selv.Sierra	104.028,96	2.013	2.014	19.946,84	84.082,12			
2013/000044	Tratam.selvícolas en	94.878,72	2.013	2.014	34.999,86	59.878,86			
2013/000050	Defensa contra incen	136.410,35	2.013	2.014	48.569,65	87.840,70			





CÓDIGO PROYECTO	COSTE TOTAL ACTUAL	EJER. INI.	EJER. FIN.	INVERSIÓN REALIZADA 1 ENERO	INVERSIÓN REALIZADA EJER	ANUALIDADES PENDIENTES				
						2015	2016	2017	>= 2018	
2013/000051	Prevención incend.Pi	129.774,57	2.013	2.014	54.999,20	74.775,37				
2013/000053	Mej.infraest.contra	146.754,04	2.013	2.014	11.272,16	135.481,88				
2013/000054	Prevención incen.Los	155.280,26	2.013	2.014	34.093,10	121.187,16				
2013/000059	Deslinde del MUP nº	43.738,94	2.013	2.014	21.243,00	22.495,94				
2013/000060	Deslinde del MUP nº	16.132,00	2.013	2.014	9.679,00	6.453,00				
2013/000064	Deslinde del MUP nº	30.022,67	2.013	2.014	17.855,00	12.167,67				
2013/000066	Deslinde del MUP nº	68.487,63	2.013	2.014	33.093,00	35.394,63				
2013/000068	Deslinde del MUP nº	25.228,05	2.013	2.014	15.137,00	10.091,05				
2013/000069	Deslinde del MUP nº	19.427,31	2.013	2.014	11.656,00	7.771,31				
2013/000071	Deslinde del MUP nº	42.520,48	2.013	2.014	21.512,00	21.008,48				
2013/000080	Prevención incendios	131.560,00	2.013	2.014	18.943,81	112.616,19				
2013/000082	Prevención incendios	83.706,77	2.013	2.014	38.776,58	44.930,19				
2013/000083	Prevención incendios	144.822,92	2.013	2.014	49.999,99	94.822,93				
2013/000084	Prevención incendios	79.206,01	2.014	2.014		79.206,01				
2013/000092	Prev.inc.Trat.serv.m	142.615,91	2.013	2.014	9.460,46	133.155,45				
2013/000097	Prev.inc.MUP Peñamay	128.435,57	2.013	2.014	80.000,00	48.435,57				
2013/000099	Red caminos CP.Priva	94.668,67	2.013	2.014	92.248,67	2.420,00				
2013/000100	Red cam.CP.Priv.M.Ve	177.872,54	2.013	2.014	68.269,25	109.603,29				
2013/000114	C.P.M. San Tirso de	106.413,92	2.013	2.014	11.000,00	95.413,92				
2013/000164	Aplicación informáti	131.449,04	2.013	2.014	61.954,90	69.494,14				
2013/000165	CP EE Juan Luis Igle	250.535,00	2.013	2.015	31.339,00		219.196,00			
2013/000170	Repoblación bancos n	83.425,80	2.013	2.015	25.990,80	28.435,00	29.000,00			
2013/000172	Hospital del Oriente	218.214,06	2.013	2.014	199.526,84	18.687,22				
2013/000188	CRA La Marina	699.115,33	2.013	2.014	696.840,53	2.274,80				
2013/000189	CP Principe de Astur	463.607,55	2.013	2.015	244.779,05		218.828,50			
2013/000219	Nuevos Accesos ZALIA	27.585.274,87	2.013	2.017	108.338,07	700.000,00	4.977.208,29	8.307.771,72	13.491.956,79	
2013/000220	Licencias Novell 201	2.986.302,88	2.013	2.015	1.098.256,99	943.944,09	944.101,80			
2013/000221	Mantenimiento SIEBEL	55.814,38	2.014	2.017		4.300,74	18.604,96	18.604,96	14.303,72	
2013/000224	Centro de Salud Ment	53.140,26	2.013	2.014	33.448,09	19.692,17				
2013/000236	C.P. privada Monte S	1.936,00	2.013	2.014	418,66	1.517,34				
2013/000239	Control expedientes	160.931,26	2.013	2.014	153.114,08	7.817,18				
2013/000240	Restau.montes Cordal	51.270,73	2.013	2.014	40.000,00	11.270,73				



CÓDIGO PROYECTO	COSTE TOTAL ACTUAL	EJER. INI.	EJER. FIN.	INVERSIÓN REALIZADA 1 ENERO	INVERSIÓN REALIZADA EJER	ANUALIDADES PENDIENTES				
						2015	2016	2017	>= 2018	
2013/000242	Prevencción incendios	163.922,36	2.013	2.014	64.221,97	99.700,39				
2013/000262	Implantac.Estaciones	264.596,16	2.013	2.015	60.000,00		204.596,16			
2013/000263	Rep.Carr.afect.tráfi	745.958,50	2.013	2.014	17.037,12	728.921,38				
2013/000268	Accto camino acceso	102.946,75	2.013	2.014	84.506,37	18.440,38				
2013/000294	Invest.vigilan.sanit	107.792,63	2.013	2.014	43.501,43	64.291,20				
2013/000302	Infraestr.Cordal Peo	123.763,95	2.013	2.014	44.570,06	79.193,89				
2013/000308	Deslinde MUP Fraudo,	106.434,17	2.013	2.014	53.217,09	53.217,08				
2013/000320	Rep.AS-228. PK.39+10	302.212,91	2.013	2.014	291.427,69	10.785,22				
2013/000334	Rep.AS-15. P.K. 0+00	342.300,80	2.013	2.014	338.579,65	3.721,15				
2013/000338	Renov.cruces s/ Río	163.522,15	2.013	2.014	159.892,15	3.630,00				
2013/000343	Consultorio Periféri	7.779,23	2.013	2.014	7.221,27	557,96				
2013/000345	CENTRO POLIDEP. JUAN	29.057,30	2.013	2.014	23.585,68	5.471,62				
2013/000351	Desarrollo evolutivo	88.935,00		2.015			88.935,00			
2013/000367	Supr.Estrech.P.K. 3+	227.190,32	2.014	2.014		227.190,32				
2013/000373	Mej.camino Las Cruce	78.621,26	2.013	2.014	19.999,99	58.621,27				
2013/000374	Caminos Las Vallinas	153.899,73	2.013	2.014	27.580,66	126.319,07				
2013/000377	Urbanización entorno	87.295,31	2.013	2.014	82.390,10	4.905,21				
2013/000381	Rep.Ctra.TI-5, Tr. P	426.641,78	2.013	2.014	391.076,63	35.565,15				
2013/000389	Deslizamiento ctra a	60.231,51	2.013	2.014	49.962,02	10.269,49				
2013/000392	Desarrollos PDR 2014	250.729,00	2.013	2.016	50.729,00	80.000,00	60.000,00	60.000,00		
2013/000393	Abastecimiento de ag	516.650,38	2.013	2.015	9.595,45	2.077,16	504.977,77			
2013/000396	Rep.Pav.AS-I.pk.0+00	418.539,00	2.013	2.014	235.621,50	182.917,50				
2013/000398	Ampl.Calzada PK.23+9	609.280,01	2.014	2.015		102.482,00	506.798,01			
2013/000401	C.P. de Rañadoiro (T	18.053,52	2.013	2.014	8.988,45	9.065,07				
2013/000402	Rep.Hund.Ctra.LV-2,P	159.279,40	2.013	2.014	63.599,26	95.680,14				
2013/000403	Rep.Hund.Ctra.AS-I,	182.007,53	2.013	2.014	22.140,70	159.866,83				
2013/000412	Coloc.Barreras Segur	172.946,78	2.014	2.014		172.946,78				
2013/000414	Consultorio periféri	138.287,61	2.014	2.014		138.287,61				
2013/000416	Rreparaciones menore	156.780,16	2.013	2.014	148.174,71	8.605,45				
2013/000419	Reparacion carretera	402.040,65	2.013	2.014	332.621,43	69.419,22				
2013/000421	Reparacion carretera	49.298,24	2.013	2.014	29.281,53	20.016,71				
2013/000426	20 VPP La Galea Vega	1.132.985,71	2.013	2.016	7.944,86	31.305,67	802.000,00	291.735,18		



CÓDIGO PROYECTO	COSTE TOTAL ACTUAL	EJER. INI.	EJER. FIN	INVERSIÓN REALIZADA 1 ENERO	INVERSIÓN REALIZADA EJER	ANUALIDADES PENDIENTES				
						2015	2016	2017	>= 2018	
2013/000427	LICENCIAS ibm 2013-2	1.423.802,10	2.013	2.015	830.275,34	296.593,07	296.933,69			
2013/000432	Reparacion pavimento	435.840,70	2.013	2.014	140.282,17	295.558,53				
2013/000433	C.P. de Villazón (Sa	22.974,23	2.013	2.014	22.640,27	333,96				
2013/000439	Accesos al hospital	348.101,20	2.014	2.015		172.527,02	175.574,18			
2013/000440	Alta suministros VIP	131.310,90	2.013	2.014	35.440,80	95.870,10				
2013/000451	Rect.Perfil en V.Pun	237.160,00	2.013	2.014	75.655,86	161.504,14				
2013/000452	OBRAS DESPLAZ. TERRE	52.949,60	2.014	2.014		52.949,60				
2013/000460	INTERZALIA:Alt.empla	85.287,02	2.014	2.014		85.287,02				
2013/000474	Mejora camino acceso	142.646,72	2.014	2.014		142.646,72				
2013/000490	Actuaciones antigua	1.015.388,66	2.013	2.015	94.522,30	684.686,62	236.179,74			
2013/000494	Mobiliario	94.896,21	2.013	2.014	68.346,78	26.549,43				
2013/000502	CP San Félix de Cand	42.652,71	2.013	2.014	30.250,21	12.402,50				
2013/000509	Convenio estudio hid	141.000,00	2.013	2.014	105.000,00	36.000,00				
2013/000517	Renovacion abastecim	190.757,77	2.013	2.016	11.858,00	1.265,83	176.503,60	1.130,34		
2013/000532	Camino de Barbacheo	64.733,84	2.013	2.014	4.749,80	59.984,04				
2013/000538	Acceso las Arroxinias	54.001,44	2.013	2.014	49.946,89	4.054,55				
2013/000550	Apertura pista en Ca	33.877,46	2.013	2.014	25.347,15	8.530,31				
2013/000551	Prev.incendios Sierr	50.123,70	2.013	2.014	11.390,44	38.733,26				
2013/000555	Rep.Ctra.AS-31,Tr: F	234.740,00	2.013	2.014	209.487,49	25.252,51				
2013/000556	Rep.Ctra.VA-5,Tr: Vi	256.412,92	2.013	2.014	205.388,36	51.024,56				
2013/000557	Rep.Ctra.AS-12,Tr: I	254.895,47	2.013	2.014	210.315,75	44.579,72				
2013/000558	Rep.Ctra.AS-27,Alto	240.185,00	2.013	2.014	211.290,31	28.894,69				
2013/000559	Rep.Pav.Ctra.AS-263.	223.906,03	2.013	2.014	195.242,95	28.663,08				
2013/000560	Rep.Pav.Ctra.AS-267.	234.029,44	2.013	2.014	205.149,27	28.880,17				
2013/000561	Pav.Ctra.LA-7, Tr: Ci	233.273,21	2.013	2.014	204.599,83	28.673,38				
2013/000563	Mej.Seg.Vial.AS-313.	297.589,28	2.013	2.014	8.731,56	288.857,72				
2013/000564	Rep.Ctra.AS-315,Sant	237.022,06	2.013	2.014	207.999,17	29.022,89				
2013/000565	Rep.Ctra.AS-328,Avil	256.891,30	2.013	2.014	207.336,84	49.554,46				
2013/000567	Rep.CªS.LN-CªMaramuñ	241.879,00	2.013	2.014	212.844,39	29.034,61				
2013/000569	Instal.Surtidor Comb	171.307,09	2.013	2.014	70.475,66	100.831,43				
2013/000584	Trabajos silvopastor	42.798,32	2.013	2.014	11.003,25	31.795,07				
2013/000600	Acond. camino Las Ga	54.770,59	2.013	2.014	40.577,50	14.193,09				



CÓDIGO PROYECTO	COSTE TOTAL ACTUAL	EJER. INI.	EJER. FIN	INVERSIÓN REALIZADA 1 ENERO	INVERSIÓN REALIZADA EJER	ANUALIDADES PENDIENTES				
						2015	2016	2017	>= 2018	
2013/000603	Acondicio. del camín	45.307,83	2.013	2.014	7.064,04	38.243,79				
2013/000606	Pavimentación curvas	46.691,84	2.013	2.014	301,35	46.390,49				
2013/000608	Mejora del camino de	48.855,69	2.013	2.014	22.992,62	25.863,07				
2013/000609	Acond.del vial San E	57.016,94	2.013	2.014	43.179,80	13.837,14				
2013/000614	Recogida de agua man	61.386,64	2.013	2.014	23.125,75	38.260,89				
2013/000616	Rep.CarreteraCE-9, d	232.151,08	2.013	2.014	203.123,44	29.027,64				
2013/000618	Rep.Ctra.Del LLano,I	110.110,00	2.013	2.014	58.914,15	51.195,85				
2013/000630	Adecuación locales d	19.239,10	2.013	2.014	2.904,00	16.335,10				
2013/000631	Cubierta Iglesia de	55.071,43	2.013	2.014	349,69	54.721,74				
2013/000633	Mej.camino Villabajo	36.885,28	2.013	2.014	19.640,13	17.245,15				
2013/000644	Juzgados edificio cl	16.589,20	2.013	2.014	1.770,84	14.818,36				
2013/000650	Centro de Salud de L	13.773,56	2.013	2.014	13.377,76	395,80				
2013/000675	Anillo Perimetral de	1.229.476,62	2.014	2.014		1.229.476,62				
2013/000684	45 VPP(fase I)Lote 5	3.346.169,09	2.013	2.016	4.092,22	169.476,32	1.205.000,00	1.967.600,55		
2013/000685	Mejoras en el Puerto	206.542,97	2.013	2.014	680,64	205.862,33				
2013/000686	Instal.nueva grua Pu	171.597,49	2.013	2.014	2.773,54	168.823,95				
2013/000689	Rep.cam.Noriega-Vill	21.466,20	2.014	2.014		21.466,20				
2013/000694	Consultorio Periféri	2.967,62	2.013	2.014	2.890,69	76,93				
2013/000697	Constr.Acera en Ctra	70.453,54	2.013	2.014	32.349,00	38.104,54				
2013/000698	Rep.Pav.Ctra.AS-249,	239.580,00	2.013	2.014	11.591,16	227.988,84				
2013/000706	Consultorio Periféri	1.197,27	2.013	2.014	1.154,34	42,93				
2013/000707	Centro de Salud de P	23.850,21	2.013	2.014	23.600,12	250,09				
2013/000713	Consultorio Periféri	48.826,86	2.013	2.014	46.937,88	1.888,98				
2013/000714	Centro de Salud de C	1.848,00	2.013	2.014	1.771,44	76,56				
2013/000715	Consultorio Periféri	1.451,33	2.013	2.014	1.391,20	60,13				
2013/000730	Centro de Salud de T	3.444,89	2.013	2.014	3.319,03	125,86				
2013/000731	Consultorio Periferi	20.646,23	2.013	2.014	20.194,19	452,04				
2013/000732	Consultorio Periferi	4.017,64	2.013	2.014	3.926,45	91,19				
2013/000738	Hospital Monte Naran	122.696,40	2.013	2.014	85.894,46	36.801,94				
2013/000739	Centro de Salud de P	41.693,93	2.013	2.014	19.231,37	22.462,56				
2013/000743	Centro de Salud de F	7.016,84	2.013	2.014	6.638,06	378,78				
2013/000747	C.T.I. La Casita del	10.648,07	2.013	2.014	10.154,30	493,77				



CÓDIGO PROYECTO	COSTE TOTAL ACTUAL	EJER. INI.	EJER. FIN	INVERSIÓN REALIZADA 1 ENERO	INVERSIÓN REALIZADA EJER	ANUALIDADES PENDIENTES			
						2015	2016	2017	>= 2018
2014/000014	Desarrollo herr. inf	49.978,37	2.014	2.014	49.978,37				
2014/000015	Iglesia de Ques-Pilo	7.187,78	2.014	2.014	7.187,78				
2014/000016	Iglesia de Ladines-S	5.789,85	2.014	2.014	5.789,85				
2014/000017	Iglesia de Caleao-Ca	204.292,83	2.014	2.015	5.445,00	198.847,83			
2014/000030	Proyecto Prórroga Pr	3.333,55	2.014	2.014	3.333,55				
2014/000031	Centro de Salud Parq	7.026,35	2.014	2.014	7.026,35				
2014/000032	Renovación de abaste	5.741.016,62	2.014	2.018	1.815,00	586.512,07	2.926.938,00	1.825.751,55	400.000,00
2014/000038	Refuerz.traida y mej	9.733,48	2.014	2.014	9.733,48				
2014/000040	Mejora de abastecimi	25.129,09	2.014	2.014	25.129,09				
2014/000041	Renovación conducció	12.342,00	2.014	2.014	12.342,00				
2014/000075	implem. medidas ahor	59.290,00		2.015		59.290,00			
2014/000098	CP Federico García L	100.551,00		2.015		100.551,00			
2014/000099	CP Gloria Rodríguez	11.979,00	2.014	2.014	11.979,00				
2014/000100	CP José Luis García	10.000,00	2.014	2.014	10.000,00				
2014/000117	RP Cª AS-19 Gijón-Av	822.974,26	2.014	2.015	327.970,79	495.003,47			
2014/000118	RP Cª AS-227 Pte.S.M	619.657,96	2.014	2.015	231.494,07	388.163,89			
2014/000119	RP Cª AS-228 Trubia-	616.118,17	2.014	2.015	228.194,40	387.923,77			
2014/000120	RP Cª AS-233 Los Cam	589.011,87	2.014	2.015	203.371,87	385.640,00			
2014/000121	RP Cª AS-238 Avilés-	659.682,32	2.014	2.015	202.541,00	457.141,32			
2014/000124	REP Cª AS-254 Infies	425.113,93	2.014	2.015	106.309,03	318.804,90			
2014/000126	RP Cª AS-262 Soto de	435.397,44	2.014	2.015	151.936,00	283.461,44			
2014/000127	RP Cª AS-112a Ujo-Ca	589.972,90	2.014	2.015	207.052,90	382.920,00			
2014/000129	RP Cª AS-338 El Entr	631.894,00	2.014	2.015	201.000,00	430.894,00			
2014/000133	RP Cª AS-364 La Reig	512.251,19	2.014	2.015	200.907,50	311.343,69			
2014/000134	RP Cª CN-2 Cangas de	654.075,49	2.014	2.015	202.347,40	451.728,09			
2014/000137	RP Cª GR-4 San Pedro	583.574,44	2.014	2.015	202.145,73	381.428,71			
2014/000144	REP TI-9 Peñafolguer	46.854,24	2.014	2.014	46.854,24				
2014/000149	REP AS-222 S.Martín	27.093,11	2.014	2.014	27.093,11				
2014/000184	RP de Cª AS-359 Ayon	561.939,73	2.014	2.015	201.149,50	360.790,23			
2014/000189	RP Cª AS-36 Belén-Vi	490.405,49	2.014	2.015	152.662,00	337.743,49			
2014/000192	Proyecto Prórroga Pr	319,44	2.014	2.014	319,44				
2014/000226	Emerg.rep.hund.AS-36	102.373,48	2.014	2.014	102.373,48				



CÓDIGO PROYECTO	COSTE TOTAL ACTUAL	EJER. INI.	EJER. FIN	INVERSIÓN REALIZADA 1 ENERO	INVERSIÓN REALIZADA EJER	ANUALIDADES PENDIENTES			
						2015	2016	2017	>= 2018
2014/000227	Emerg.rep.hund.CU-3	81.213,56	2.014	2.014	81.213,56				
2014/000228	Emerg.rep.talud y pa	52.588,64	2.014	2.014	52.588,64				
2014/000229	Emerg.rep.hund.CN-8	82.888,83	2.014	2.014	82.888,83				
2014/000230	Emerg.Rep.daños temp	59.895,00	2.014	2.014	59.895,00				
2014/000231	Mantenimiento FWPA-J	82.825,30		2.015		82.825,30			
2014/000235	Redacción proyectos,	56.936,55	2.014	2.014	56.936,55				
2014/000236	Emerg.Puerto Viejo L	27.581,83	2.014	2.014	27.581,83				
2014/000237	Emerg.Puerto de Cand	2.964,50	2.014	2.014	2.964,50				
2014/000238	Actuac.inspecc.y seg	58.798,74	2.014	2.014	58.798,74				
2014/000239	Emergencia: Reparac.	3.032.093,14	2.014	2.014	3.032.093,14				
2014/000240	Emerg.rep.hund.CN-6	154.115,74	2.014	2.014	154.115,74				
2014/000243	Control expedientes	142.602,75	2.014	2.015	134.785,57	7.817,18			
2014/000244	Mejoras en Centros d	23.875,69	2.014	2.014	23.875,69				
2014/000246	Repar.Hund.Ctra.CN-7	31.271,91	2.014	2.014	31.271,91				
2014/000252	Ref.Abto.Parroquia d	929.672,43	2.014	2.016	2.581,33	925.576,24	1.514,86		
2014/000254	Mejora del camino de	1.460,00	2.014	2.014	1.460,00				
2014/000255	Emergencia:Reparac.D	289.808,07	2.014	2.014	289.808,07				
2014/000259	Repar.Pavim.Ctra.CO-	175.336,29	2.014	2.014	175.336,29				
2014/000260	Actuaciones a desarr	2.996,35	2.014	2.014	2.996,35				
2014/000262	Emergencia:Reparac.D	163.281,32	2.014	2.014	163.281,32				
2014/000265	Programa ACREDITA Re	50.000,00	2.014	2.014	50.000,00				
2014/000267	Programa Mejora Cali	78.549,38	2.014	2.014	78.549,38				
2014/000270	Reparación de la Lon	17.137,23	2.014	2.014	17.137,23				
2014/000271	Reparac.edificio Gur	68.304,50	2.014	2.015	2.420,00	65.884,50			
2014/000272	Elementos de Transpo	183.738,50		2.015		183.738,50			
2014/000276	Desbroc.prev.inc.y m	109.944,96	2.014	2.014	109.944,96				
2014/000277	Const.mej.infra.inte	109.616,47	2.014	2.014	109.616,47				
2014/000278	Conservación de pist	49.932,49	2.014	2.014	49.932,49				
2014/000279	Acondic. pistas acce	24.524,32	2.014	2.014	24.524,32				
2014/000280	Señal.segurid.rutas	49.512,08	2.014	2.014	49.512,08				
2014/000281	Obr.plan.espe.orden.	183.345,50	2.014	2.015	25.017,91	158.327,59			
2014/000282	Accesos al HUCA desd	11.549.668,48	2.014	2.017	366.889,56	5.246.802,43	5.093.997,99	841.978,50	



CÓDIGO PROYECTO	COSTE TOTAL ACTUAL	EJER. INI.	EJER. FIN.	INVERSIÓN REALIZADA 1 ENERO	INVERSIÓN REALIZADA EJER	ANUALIDADES PENDIENTES			
						2015	2016	2017	>= 2018
2014/000283	Selvicultura montes	189.683,92	2.014	2.015	16.388,20	173.295,72			
2014/000284	Trab.forest.en Pando	183.595,41	2.014	2.015	13.901,33	169.694,08			
2014/000285	Trab.selvi.Pico Moro	139.902,68	2.014	2.015	1.157,88	138.744,80			
2014/000286	Repoblación en Cervi	113.792,34	2.014	2.015	14.306,16	99.486,18			
2014/000287	Apertura pista fores	70.138,81	2.014	2.015	12.786,03	57.352,78			
2014/000288	Construc.pistas fore	45.801,17		2.015		45.801,17			
2014/000289	TS en Barreiras. San	57.139,19	2.014	2.015	11.084,31	46.054,88			
2014/000290	Restauración foresta	157.967,07		2.015		157.967,07			
2014/000291	Rep.forestal zonas q	171.519,33	2.014	2.015	10.816,09	160.703,24			
2014/000292	Trab.recup.y consoli	99.990,91	2.014	2.015	19.999,99	79.990,92			
2014/000293	Prevención de incend	149.987,29	2.014	2.015	40.000,00	109.987,29			
2014/000294	Quemas controladas 2	148.916,40	2.014	2.014	148.916,40				
2014/000298	Dragado interior Lla	146.558,57	2.014	2.015	120.266,72	26.291,85			
2014/000300	Dragado San Juan de	246.868,87	2.014	2.014	246.868,87				
2014/000302	Dragado Ribadesella	172.125,66	2.014	2.014	172.125,66				
2014/000305	RP Cª AS-15 Cornella	57.315,82	2.014	2.014	57.315,82				
2014/000306	RP Cª AS-116 Olлонie	515.789,83	2.014	2.015	228.378,78	287.411,05			
2014/000307	RP Cª AS-24 La Roda-	532.878,64	2.014	2.015	227.299,00	305.579,64			
2014/000308	RP Cª AS-260 Arriond	46.793,91	2.014	2.014	46.793,91				
2014/000309	RP Cª AS-340 Corao-C	54.040,25	2.014	2.014	54.040,25				
2014/000310	RP Cª LLN-5 Cª de Pu	208.081,62	2.014	2.015	189.324,80	18.756,82			
2014/000311	REP AS-I Mieres-Gijó	21.870,75	2.014	2.014	21.870,75				
2014/000312	REP AS-11 Vegadeo-A.	26.166,25	2.014	2.014	26.166,25				
2014/000313	REP AS-12 Navia-Gran	52.370,81	2.014	2.014	52.370,81				
2014/000314	REP AS-22 Vegadeo-Bo	847,00	2.014	2.014	847,00				
2014/000315	REP AS-27 A.Garganta	6.363,00	2.014	2.014	6.363,00				
2014/000318	REP AS-212 Cecos-Deg	230.033,23	2.014	2.015	5.505,50	224.527,73			
2014/000319	REP AS-219 Lluarca-P.	34.060,74	2.014	2.014	34.060,74				
2014/000320	REP AS-225 Salas-Pra	36.835,89	2.014	2.014	36.835,89				
2014/000321	REP AS-231 Peñamiel-	242.642,80	2.014	2.015	21.278,06	221.364,74			
2014/000322	REP AS-234 Escampler	23.791,64	2.014	2.014	23.791,64				
2014/000324	REP AS-251 Barredos-	141.664,50	2.014	2.015	104.744,53	36.919,97			



CÓDIGO PROYECTO	COSTE TOTAL ACTUAL	EJER. INI.	EJER. FIN	INVERSIÓN REALIZADA 1 ENERO	INVERSIÓN REALIZADA EJER	ANUALIDADES PENDIENTES			
						2015	2016	2017	>= 2018
2014/000325	REP AS-253 Cabañaq-P	5.445,00	2.014	2.014	5.445,00				
2014/000326	REP AS-257 Colunga-V	58.178,64	2.014	2.014	58.178,64				
2014/000327	REP AS-265 San Martí	64.424,43	2.014	2.015	33.198,43	31.226,00			
2014/000328	REP AS-266 Oviedo-Po	99.292,60	2.014	2.015	82.453,60	16.839,00			
2014/000329	REP AS-267 L.Secada-	129.529,70	2.014	2.015	38.735,79	90.793,91			
2014/000330	REP AS-268 Cortina-C	41.563,50	2.014	2.014	41.563,50				
2014/000331	REP AS-35 Villayón-B	47.053,85	2.014	2.014	47.053,85				
2014/000332	REP hundim.AS-321 y	37.111,85	2.014	2.014	37.111,85				
2014/000333	REP AS-339 Puente Te	43.744,53	2.014	2.014	43.744,53				
2014/000334	REP AS-348 Ventanuev	37.972,67	2.014	2.014	37.972,67				
2014/000336	REP AE-3 Moreda-Sant	60.476,80	2.014	2.014	60.476,80				
2014/000337	REP AE-6 Collanzo-Ca	118.354,51	2.014	2.015	56.957,50	61.397,01			
2014/000338	REP CE-4 Playa Xivar	52.625,32	2.014	2.014	52.625,32				
2014/000339	REP CN-3 Cangas Narc	15.793,64	2.014	2.014	15.793,64				
2014/000340	REP CN-9 Rengos Mona	80.768,71	2.014	2.015	3.751,41	77.017,30			
2014/000341	REP LV-1 Laviana-Reb	48.960,18	2.014	2.014	48.960,18				
2014/000342	REP LV-7 Villoria-Lo	57.873,93	2.014	2.015	47.682,61	10.191,32			
2014/000343	REP MI-2 Cª Paxío y	67.505,90	2.014	2.014	67.505,90				
2014/000344	REP MO-1 S.Eulalia-B	68.351,69	2.014	2.015	55.541,80	12.809,89			
2014/000345	REP OV-1 Cª de Sione	35.492,93	2.014	2.014	35.492,93				
2014/000346	REP OV-4 Folgueras-L	96.934,29	2.014	2.015	54.706,90	42.227,39			
2014/000347	REP PR-4 Ozanes-Ller	37.682,04	2.014	2.014	37.682,04				
2014/000348	REP QU-4 Sta.Marina-	91.549,21	2.014	2.015	54.901,11	36.648,10			
2014/000349	REP SL-3 Camuño-Lina	41.084,61	2.014	2.014	41.084,61				
2014/000350	REP SL-12 Cª de Mail	76.454,41	2.014	2.015	3.267,00	73.187,41			
2014/000351	REP SL-13 La Granja-	22.079,00	2.014	2.014	22.079,00				
2014/000352	REP VY-2 Cª de Parle	29.463,50	2.014	2.014	29.463,50				
2014/000354	Mejora dependencias	45.850,92	2.014	2.014	45.850,92				
2014/000358	Reparación carretera	103.812,24	2.014	2.014	103.812,24				
2014/000359	Rep hundimiento acce	17.637,71	2.014	2.014	17.637,71				
2014/000360	Mejora accesos a Lle	131.876,58	2.014	2.014	131.876,58				
2014/000361	Sanea y pavim Robled	435.982,25		2.015		435.982,25			





CÓDIGO PROYECTO	COSTE TOTAL ACTUAL	EJER. INI.	EJER. FIN.	INVERSIÓN REALIZADA 1 ENERO	INVERSIÓN REALIZADA EJER	ANUALIDADES PENDIENTES			
						2015	2016	2017	>= 2018
2014/000362	Mejora acceso playa	56.965,27	2.014	2.014	56.965,27				
2014/000363	Abastecim La Felguer	91.289,37	2.014	2.014	91.289,37				
2014/000364	Reparación camino Sa	55.649,11	2.014	2.014	55.649,11				
2014/000365	Urbanización entorno	134.840,00	2.014	2.015	4.840,00	130.000,00			
2014/000367	CP Coto Viesques	119.729,18	2.014	2.014	119.729,18				
2014/000370	Reparación argayo Ot	64.317,55	2.014	2.014	64.317,55				
2014/000371	Repar Crtra Villaped	124.269,83	2.014	2.014	124.269,83				
2014/000372	Mejora de acceso a D	36.421,00	2.014	2.014	36.421,00				
2014/000373	Reparación de argayo	33.661,12	2.014	2.014	33.661,12				
2014/000374	Mejoras conducción a	35.099,68	2.014	2.014	35.099,68				
2014/000375	Mejora pista San Mar	208.813,91	2.014	2.015	29.999,53	178.814,38			
2014/000376	Canalización pluvial	35.745,72	2.014	2.014	35.745,72				
2014/000377	Renovación red agua	73.630,00	2.014	2.015	3.630,00	70.000,00			
2014/000378	Acndto camino Alto C	130.239,57	2.014	2.014	130.239,57				
2014/000379	Accesos políg indust	48.120,90	2.014	2.014	48.120,90				
2014/000380	Actuación entorno Ca	81.980,25	2.014	2.015	6.050,00	75.930,25			
2014/000381	Agua y pavimentación	132.358,50	2.014	2.015	26.270,79	106.087,71			
2014/000384	20 VPP Muros de Nalo	3.626,37	2.014	2.014	3.626,37				
2014/000385	Hangar La Morgal	35.348,94	2.014	2.014	35.348,94				
2014/000386	Obras en Centro Mira	67.474,11	2.014	2.014	67.474,11				
2014/000387	Piscina de Riaño-Lan	165.588,79	2.014	2.014	165.588,79				
2014/000388	Muros y Escoll.CO-4	305.640,29	2.014	2.015	6.037,90	299.602,39			
2014/000389	Expropiación abastec	4.911,24	2.014	2.014	4.911,24				
2014/000420	Coordinación segurid	41.727,60	2.014	2.014	41.727,60				
2014/000421	C.P. de Seares (Cast	30.855,00	2.014	2.014	30.855,00				
2014/000425	CRA OBANCA	75.038,80	2.014	2.014	75.038,80				
2014/000428	Adquisición de tres	1.604,46	2.014	2.014	1.604,46				
2014/000429	Adquisición aplicaci	2.692,25	2.014	2.014	2.692,25				
2014/000447	Desbroce y Limpieza	397.407,91	2.014	2.014	397.407,91				
2014/000448	Desbroce y Limpieza	311.393,91	2.014	2.014	311.393,91				
2014/000449	Desbroce y Limpieza	450.373,92	2.014	2.014	450.373,92				
2014/000450	Redac. proy. tecn. S	69.575,00	2.014	2.015	50.310,21	19.264,79			



CÓDIGO PROYECTO	COSTE TOTAL ACTUAL	EJER. INI.	EJER. FIN	INVERSIÓN REALIZADA 1 ENERO	INVERSIÓN REALIZADA EJER	ANUALIDADES PENDIENTES			
						2015	2016	2017	>= 2018
2014/000453	Apeo MUPs Casomera y	74.162,89	2.014	2.015	31.000,00	43.162,89			
2014/000454	Tratam.servic. Chao	49.924,85	2.014	2.014	49.924,85				
2014/000455	Dragado y marina sec	377.325,09	2.014	2.014	377.325,09				
2014/000456	Deposito y renov. re	7.260,00	2.014	2.014	7.260,00				
2014/000458	RP y Rep.Muro en Ctr	746.732,94	2.014	2.015	251.000,00	495.732,94			
2014/000459	Plan Vig.Amb.Drag.Pt	217.316,00	2.014	2.015	6.050,00	211.266,00			
2014/000461	Adquisición equipami	406,56	2.014	2.014	406,56				
2014/000462	Apeo MUPs Navayos y	68.995,73	2.014	2.015	29.000,00	39.995,73			
2014/000465	Dragado y Rep.Pantal	255.384,93	2.014	2.015	230.490,26	24.894,67			
2014/000466	Restitución hundim m	34.932,70	2.014	2.014	34.932,70				
2014/000467	Actuaciones edificio	63.148,74	2.014	2.014	63.148,74				
2014/000468	CP Monteana - Gijón	3.986,28	2.014	2.014	3.986,28				
2014/000469	Señalización Horiz.y	384.089,78	2.014	2.015	237.077,70	147.012,08			
2014/000471	CP Guillén Lafuerza	4.230,78	2.014	2.014	4.230,78				
2014/000472	Pint.y Repint.M.Vial	392.711,55	2.014	2.015	234.000,00	158.711,55			
2014/000473	Coloc.Barreras Segur	181.431,88		2.015		181.431,88			
2014/000474	Coloc.Barreras Segur	177.773,23	2.014	2.015	30.000,00	147.773,23			
2014/000476	Señaliz.Horizontal y	419.216,52	2.014	2.015	94.110,21	325.106,31			
2014/000478	Controles cadena ali	12.757,05	2.014	2.014	12.757,05				
2014/000479	Rep.Muelle de Arcos.	144.336,57	2.014	2.014	144.336,57				
2014/000481	Renov.Red Abto.y Dep	10.442,30	2.014	2.014	10.442,30				
2014/000482	Rehabilitación juzga	77.161,28	2.014	2.014	77.161,28				
2014/000483	Rehabilitación juzga	9.017,84	2.014	2.014	9.017,84				
2014/000484	Rehabilitación juzga	63.628,31	2.014	2.014	63.628,31				
2014/000485	Centro F.P. Náutico	72.600,00	2.014	2.014	72.600,00				
2014/000488	Ruta Vía de la Plata	5.021,50	2.014	2.014	5.021,50				
2014/000491	Coloc.Barreras Segur	180.883,41		2.015		180.883,41			
2014/000492	Estrat.Integr. Gestí	13.068,00	2.014	2.014	13.068,00				
2014/000494	Ref.Muelle Pto.V.Lua	87.491,05	2.014	2.015	66.654,85	20.836,20			
2014/000496	Obras Repar.Dique Ma	110.084,90	2.014	2.015	85.366,06	24.718,84			
2014/000500	Tratamiento talud Mu	147.444,55	2.014	2.015	5.959,25	141.485,30			
2014/000508	Rec.Bloques y Rep.Da	825.038,13	2.014	2.015	21.598,50	803.439,63			



CÓDIGO PROYECTO	COSTE TOTAL ACTUAL	EJER. INI.	EJER. FIN.	INVERSIÓN REALIZADA 1 ENERO	INVERSIÓN REALIZADA EJER	ANUALIDADES PENDIENTES			
						2015	2016	2017	>= 2018
2014/000510	Red.Proy.Vte.AS-36-P	71.511,00	2.014	2.015	40.546,74	30.964,26			
2014/000515	Mejora de camino en	43.146,48	2.014	2.014	43.146,48				
2014/000518	Estud.Normativa y Ca	2.420,00	2.014	2.014	2.420,00				
2014/000519	Sentencia TSJPACA Ju	67.226,37	2.014	2.014	67.226,37				
2014/000526	Obras Barand.Ptos.Fi	58.781,80	2.014	2.014	58.781,80				
2014/000527	Rep.Hund.Obras Drena	153.380,47	2.014	2.015	19.730,09	133.650,38			
2014/000528	Pago IVA Ayuntamient	306.896,00	2.014	2.014	306.896,00				
2014/000531	40 VPP El Campón, Ov	7.551,79	2.014	2.014	7.551,79				
2014/000532	Modelo dispersión pa	49.610,00		2.015		49.610,00			
2014/000538	Estudio contribucion	30.000,00		2.015		30.000,00			
2014/000546	33 VPP Sotillo-More	3.067,35	2.014	2.014	3.067,35				
2014/000548	Red.Proy. AS-313 Tr:	21.054,00	2.014	2.014	21.054,00				
2014/000549	Red.Proy. AS-233 Tr:	17.363,50	2.014	2.014	17.363,50				
2014/000550	Reparación de camino	54.513,45	2.014	2.014	54.513,45				
2014/000552	Protección desprendi	13.654,85	2.014	2.014	13.654,85				
2014/000553	CRA La Coroña	119.254,42	2.014	2.015	3.025,00	116.229,42			
2014/000554	Revisión proindiviso	29.999,90	2.014	2.014	29.999,90				
2014/000556	Renov. pavim. AS-253	574.984,06		2.015		574.984,06			
2014/000557	RP AS-217 Tineo-P.Al	404.693,05	2.014	2.015	5.445,00	399.248,05			
2014/000558	Reparac pavimento ca	52.384,47	2.014	2.014	52.384,47				
2014/000560	Abastecimient agua z	106.424,54	2.014	2.015	3.630,00	102.794,54			
2014/000563	Reparació capa rodad	53.203,70	2.014	2.014	53.203,70				
2014/000564	Reparación capa roda	49.981,97	2.014	2.014	49.981,97				
2014/000565	Urbanización acceso	37.253,48	2.014	2.014	37.253,48				
2014/000566	Mejora de pista en S	17.989,90	2.014	2.014	17.989,90				
2014/000567	Instal.accesorios re	2.841,14	2.014	2.014	2.841,14				
2014/000568	Acondi caminos La Ma	29.161,00	2.014	2.014	29.161,00				
2014/000569	EEl Peña Careses	4.356,00	2.014	2.014	4.356,00				
2014/000570	Acon/pavim camino Li	16.665,56	2.014	2.014	16.665,56				
2014/000578	Accto caminos Sorrib	60.275,13	2.014	2.014	60.275,13				
2014/000580	Red.Proy. SI-3, Gran	10.587,50	2.014	2.014	10.587,50				
2014/000582	Accto camino en Narg	38.875,99	2.014	2.014	38.875,99				



CÓDIGO PROYECTO	COSTE TOTAL ACTUAL	EJER. INI.	EJER. FIN	INVERSIÓN REALIZADA 1 ENERO	INVERSIÓN REALIZADA EJER	ANUALIDADES PENDIENTES			
						2015	2016	2017	>= 2018
2014/000583	Reparación camino ac	48.884,00	2.014	2.014	48.884,00				
2014/000585	Emerg.E.Talud AS-I M	247.955,13	2.014	2.014	247.955,13				
2014/000586	Red.Proy.adaptado De	142.533,71	2.014	2.015	87.579,10	54.954,61			
2014/000587	Aplicaciones Informá	43.149,46	2.014	2.015	5.643,09	37.506,37			
2014/000588	Accto vial interior	47.982,09	2.014	2.014	47.982,09				
2014/000591	Boal.Pavimentac.calz	48.399,14	2.014	2.014	48.399,14				
2014/000598	Renov.Pav.Trav.Boal/	57.959,00	2.014	2.014	57.959,00				
2014/000599	Trabajos cartográfic	12.209,75	2.014	2.014	12.209,75				
2014/000609	Cálculo Fianzas y Se	9.920,79	2.014	2.014	9.920,79				
2014/000610	CP Veneranda Manzano	4.570,17	2.014	2.014	4.570,17				
2014/000611	CP Las Vegas de Corv	9.997,02	2.014	2.014	9.997,02				
2014/000633	Actuaciones juzgado	424,52	2.014	2.014	424,52				
2014/000635	Producción OOTECAS.	75.460,92		2.015		75.460,92			
2014/000644	Restituc. hundim min	12.705,00	2.014	2.014	12.705,00				
2014/000645	Manga ganad.y barrer	20.760,70	2.014	2.014	20.760,70				
2014/000647	Reparaciones y otras	19.234,64	2.014	2.014	19.234,64				
2014/000648	Instal.manga ganad.	24.449,90	2.014	2.014	24.449,90				
2014/000649	Actuaciones juzgado	22.496,48	2.014	2.014	22.496,48				
2014/000650	Abono Sentencia nº38	188.448,82	2.014	2.014	188.448,82				
2014/000651	Implantación de marq	52.710,13	2.014	2.014	52.710,13				
2014/000660	Reforma inst calefac	917,71	2.014	2.014	917,71				
2014/000663	Camino de acceso a V	10.055,59	2.014	2.014	10.055,59				
2014/000664	Abastecimiento de ag	47.449,49	2.014	2.014	47.449,49				
2014/000667	Desbroces pastos La	7.700,00	2.014	2.014	7.700,00				
2014/000668	Mej.esp.públicos Vil	8.451,81	2.014	2.014	8.451,81				
2014/000675	Mej.acce. fincas Cru	198.958,56		2.015		198.958,56			
2014/000677	Mejora camino acc.Br	5.663,41	2.014	2.014	5.663,41				
2014/000682	Consolidación abaste	11.300,00	2.014	2.014	11.300,00				
2014/000686	Emerg.Rep.Hund.AS-37	33.214,50	2.014	2.014	33.214,50				
2014/000687	Emerg.Rep.Hund.AS-31	22.687,50	2.014	2.014	22.687,50				
2014/000697	Consultorio Periféri	1.355,20	2.014	2.014	1.355,20				
2015/000080	INTERZALIA: Rd proy	329.737,10		2.015		329.737,10			



CÓDIGO PROYECTO	COSTE TOTAL ACTUAL	EJER. INI.	EJER. FIN	INVERSIÓN REALIZADA 1 ENERO	INVERSIÓN REALIZADA EJER	ANUALIDADES PENDIENTES			
						2015	2016	2017	>= 2018
2015/000136	Red.Proy.Viario acc.	182.867,30		2.015		182.867,30			