

4.4.4. Ejecución de proyectos de inversión





PROYECTO DE INVERSIÓN 2016

Secciones : 98

CODIGO PROYECTO	COSTE TOTAL	EJER. INI.	EJER. FIN	INVERSION REALIZADA	INVERSION REALIZADA	ANUALIDADES PENDIENTES			
						ACTUAL	1 ENERO	EJER	2017
▼ Resultado global	▼ 161.583.306,57	▼	▼	▼ 117.098.563,18	▼ 14.485.436,92	▼ 14.844.810,98	▼ 12.455.504,66	▼ 2.610.012,81	▼ 88.978,02
2009/000522	SANEAMIENTO SAN ROQU	2.009	2.016	5.880.890,11	2.692,74				
2009/000553	CI RIO NONAYA, CORNE	2.009	2.016	8.949.617,36	12.231,96				
2009/000947	COLECTOR INTER. VALL	2.009	2.016	2.259.105,26	4.855,44				
2009/000975	SATO. Y DEPÓSITO MUÑ	2.009	2.016	2.468.369,71	173,70				
2009/000979	SATO. NÚCLEOS C. REC	2.009	2.016	6.711.144,90	2.919,30				
2009/000988	CI CASO-EDAR RIOSECO	2.010	2.016	10.930.762,14	12.925,78				
2009/000990	EDAR PANES-PEÑAM. BA	2.010	2.016	2.451.400,09	23.893,30				
2009/000991	EDAR CABRALES-PNCA	2.010	2.016	3.772.605,41	5.587,36				
2009/000992	SANEAMIENTO DE ESPIN	2.009	2.016	417.168,92	1.019,80				
2009/000999	CONTROL EJECUCIÓN OB	2.009	2.020	4.789.017,69	674.720,12	685.647,97	406.798,52	111.308,59	88.978,02
2009/001004	A.T. GESTION EXPEDIE	2.009	2.017	2.806.267,14	133.017,60	75.273,60			
2009/001005	EDAR RIO RIOSA.PNCA	2.011	2.016	2.465.162,16	23.569,34				
2009/001008	REFORMA EDAR LLANES.	2.011	2.016	6.774.063,14	1.089.270,66				
2009/001379	SATO. CUENCA RIO RIO	2.010	2.016	1.745.600,81	9.144,64				
2010/000371	SATO.ZONA SURESTE CA	2.010	2.016	5.296.920,86	14.562,50				
2010/000779	REFORMA EDAR VILLAVI	2.010	2.017	9.050.474,12	288.992,75	1.036.045,72			
2010/000785	SATO TOLIVIA CONEX.	2.010	2.016	688.467,70	325,53				
2010/000947	Saneamiento de Santu	2.010	2.016	741.195,61	2.296,76				
2010/000962	Saneamiento Sariego-	2.012	2.016	7.290.565,88	168.852,45				
2010/000965	Saneamiento de Monte	2.010	2.016	2.149.822,85	1.369,67				
2010/000966	EDAR Malpica (Oviedo)	2.010	2.016	785.481,88	14.506,85				
2010/001016	Sato núcleos rurales	2.011	2.016	1.350.707,14	24.818,71				
2010/001026	SANEAMIENTO DE SAN R	2.010	2.016	3.028.425,32	114,07				
2010/001028	SATO. Y EDAR PROAZA	2.011	2.016	3.461.710,72	837,68				
2010/001033	SATO Y EDAR BIMENES,	2.011	2.016	3.840.179,09	92.773,75				
2010/001044	CONEX SATO STA EULAL	2.011	2.016	1.022.881,89	1.489,52				



CODIGO PROYECTO		COSTE TOTAL	EJER. INI.	EJER. FIN	INVERSION REALIZADA	INVERSION REALIZADA	ANUALIDADES PENDIENTES			
							1 ENERO	EJER	2017	2018
2010/001047	EDAR BARZANA, QUIROS	21.898,27	2.011	2.016	21.014,14	884,13				
2010/001091	Renov.colectores La	196.061,11	2.011	2.016	195.728,69	332,42				
2010/001149	CONEX SANEAMIENTO PI	226.347,15	2.011	2.016	225.663,92	683,23				
2011/000233	PROYECTO Y OBRA EDAR	4.997.209,46	2.013	2.017	4.022.734,18	416.612,55	557.862,73			
2011/000380	C-I RIO VILLORIA LAV	2.886.168,97	2.014	2.016	1.595.280,23	1.290.888,74				
2013/000313	EDAR DE NAVIA-COAÑA	7.715.063,49	2.013	2.018	2.415.921,52	2.274.741,85	2.986.597,30	37.802,82		
2013/000666	SATO BARRIO DE SAN J	276.912,98	2.013	2.016	275.858,50	1.054,48				
2014/000183	AMPLIACIÓN RED STO.E	230.133,94	2.014	2.016	211.526,83	18.607,11				
2014/000441	CONEX QUILOÑO PILLA	1.280.630,02	2.014	2.016	1.054.710,91	225.919,11				
2014/000442	ESTACIÓN DEPURADORA	1.284.818,46	2.014	2.018	21.191,46	250.000,00	845.531,00	168.096,00		
2014/000443	SANEAMIENTO DE DOIRA	212.163,57	2.014	2.016	80.033,56	132.130,01				
2014/000444	EDAR DE BÁRZANA (QUI	1.638.686,48	2.014	2.016	1.262.530,94	376.155,54				
2014/000452	SANEAMIENTO RIA DEL	4.752.538,59	2.014	2.018	1.888.422,33	1.744.357,92	685.138,44	434.619,90		
2014/000502	2ª FASE DEPURACION E	2.230.568,61	2.015	2.016	949.999,98	1.280.568,63				
2014/000504	SANEAMIENTO RIA DEL	3.939.067,47	2.015	2.018	268.583,13	1.329.971,28	1.785.052,72	555.460,34		
2014/000513	ACONDIC.DESPREDIMIE	324.634,60	2.014	2.016	321.165,94	3.468,66				
2014/000594	SATO Y DEPURACIÓN DE	557.677,92	2.015	2.016	334.963,19	222.714,73				
2014/000600	SANEAMIENTO Y EDAR D	4.109.966,15	2.015	2.018	457.645,27	1.308.212,07	1.972.521,32	371.587,49		
2015/000313	CONEX.BARRIO LAS XA	104.674,54	2.015	2.016	101.643,75	3.030,79				
2015/000454	MEJORA EDAR DE VILLA	63.846,41	2.015	2.016	53.846,41	10.000,00				
2015/000470	REPARAC INFILTRAC CO	357.682,67	2.015	2.016	17.843,54	339.839,13				
2015/000473	MEJORAS EN EDAR ESQU	213.516,06	2.015	2.016	194.246,86	19.269,20				
2016/000130	CONEX ARROXOS A EL E	172.410,48	2.016	2.017		32.740,10	139.670,38			
2016/000132	SIT OPERAT Y NEC ST	838.994,13	2.016	2.018		45.961,93	308.225,85	484.806,35		
2016/000133	SATO Y DEPURAC DE AR	439.405,98	2.016	2.017		316,20	439.089,78			
2016/000134	TRATAMIENTO PROVIS V	348.187,32	2.016	2.018		40,00	303.810,37	44.336,95		
2016/000164	Saneamiento Salinas,	353.316,02	2.016	2.018		13.291,05	162.352,50	177.672,47		
2016/000275	PROTECC Y REF DESAGU	19.264,41	2.016	2.016		19.264,41				
2016/000383	Redac.Proyectos Segr	18.876,00	2.016	2.016		18.876,00				
2016/000424	SATO Campañones y Bu	742.728,80	2.016	2.018		10.000,00	237.490,40	495.238,40		
2016/000479	TERM COLEC SIERO-SAR	7.790.412,39	2.016	2.019		2.694,37	1.406.000,00	5.179.085,42	1.202.632,60	
2016/000480	TERM COLECTOR SIERO	6.598.373,28	2.016	2.019		2.301,66	1.200.000,00	4.100.000,00	1.296.071,62	
2016/000662	Obras suministro elé	298.538,64	2.016	2.016		298.538,64				
2016/000665	Mejora red sato núcl	111.804,00	2.016	2.017		101.640,00	10.164,00			



CODIGO PROYECTO		COSTE TOTAL	EJER. INI.	EJER. FIN	INVERSION REALIZADA	INVERSION REALIZADA	ANUALIDADES PENDIENTES				
							1 ENERO	EJER	2017	2018	2019
2016/000668	Colector en margen d	91.705,90	2.016	2.017		83.369,00	8.336,90				

